## BUSINESS BOARD APPROVED CAPITAL PROJECTS UNDER CONSTRUCTION as at May 31, 2012

				¬		
		ORIGINAL APPROVAL				
		DATE	BUDGET	CONSTRUCTION Cost/sq ft	SCHEDULE/ COMPLETION DATE	COMMENTS
	Projects Started in 2006					•
51		Feb-06	\$3.10	\$81.58	September-12	ON Budget / ON Schedule. Contract awarded. Construction commenced on May 1, 2012
	Projects Started in 2010		_	_		
85	Centre for Microsatellite Science & Technology (MSTC) at UTIAS	Feb-10	\$5.40	\$279.92	June-12	ON Budget. All external work, testing and commissioning are in progress. Full occupancy was granted by the city on March 26, 2012. The Project's main GC Tender awarded Feb. 17th, 2011, and construction now 99% complete. Partial Occupancy commenced December 12th, 2011
	Projects Started in 2011	•		-l		
95		Sep-11	\$69.80	\$445.36	December-14	On Budget / On Schedule. Design Development completed, currently in 25% Construction Documents Stage (Design & Build contract)
	Robarts Library Fourth Floor West: Renovation of the Library Research and Reference Services and the Centre for Teaching Support and Innovation	Sep-11 Mar-11	\$2.60 \$2.80	\$103.10	August-12	ON Budget / On Schedule. Olar is progressing with construction. The Library has provided additional funding to cover the cost of the separate price elements within the tender. The AV contract was awarded to RAVE Audio Visual on May 10 2012.
		·				
	Projects Started in 2012					
97	UTM Biology Lab Renovations in the Davis Building	Dec-11	\$8.60	\$284.31	August-12	ON Budget / ON Schedule. Construction is underway.
98	UTM North Building Reconstruction Phase A	Dec-11	\$56.00	\$149.50	August-14	ON Budget / ON Schedule. To date we have 100% completion of schematic design. Work is proceeding toward design development. BTY has been hired as the monitoring and compliance consultant. Secondary effects are progressing well and will be completed by August 2012. LEEDs discussions have been started and the RFQ for a commissioning agent has been sent out.

\$148.30 \$277.33 Total