



FOR INFORMATION PUBLIC OPEN SESSION

TO: UTM Campus Council

**SPONSOR:** Scott Mabury, Vice President, University Operations

**CONTACT INFO:** 416-978-7116, <u>scott.mabury@utoronto.ca</u>

PRESENTER:

**CONTACT INFO:** 

**DATE:** January 25, 2017 to February 1, 2017

**AGENDA ITEM:** 8

# ITEM IDENTIFICATION:

Report on UTM Capital Projects

### JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

#### PREVIOUS ACTION TAKEN:

The *Report of Capital Projects* as of December 31, 2016, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Council for information at its meeting on December 7, 2016.

#### **HIGHLIGHTS:**

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

#### FINANCIAL IMPLICATIONS:

There are no financial implications.

#### **RECOMMENDATION:**

For information.

## **DOCUMENTATION PROVIDED:**

Report on UTM Capital Projects as at December 31, 2016

# UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS <u>UNDER CONSTRUCTION</u> as at December 31, 2016

|   | GC APPROVAL |                                    |                          |   |
|---|-------------|------------------------------------|--------------------------|---|
|   | DATE        | TPC BUDGET<br>(\$ M)               | EXTERNAL APPROVALS DATES | COMMENTS - TARGET DATES   |
| Projects Started in 2014                            |             |                                    |                          |   |
| Deerfield Hall (North Building) Phase B P300-14-002 | June 2014   | Construction<br>Awarded<br>\$121 M |                          | Construction Start - Asbestos abatement started 04 April 2016 Project Completion - September 2018 Caissons 100% complete - Foundations 90% complete Slab on Grade 70% 2nd floor slab 40% Columns 2nd to 3rd floor 15% % Construction Complete - 12% % Design Complete - 95% Other Notes: Design Build |

#### Notes:

**External Approvals** 

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

# UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS OCCUPIED as at December 31, 2016

|  |               |                     | 1   |                               |
|--|---------------|---------------------|---|-------------------------------|
|  | GC APPROVAL   |                     |   |                               |
|  | DATE          | TPC BUDGET (\$ M)   | OCCUPANCY DATE  | COMMENTS                      |
| Projects Started in 2012   |               |                     |   |                               |
| Deerfield Hall (North Building) Phase A<br>P300-12-008                     | February 2012 | \$58.40 M           | August 2014   | Financially closed            |
| Projects Started in 2014  UTM Biology Teaching Lab Renovations P300-13-060 | March 2014    | \$4.58M             | February 2015   | Financially closed            |
| Greenhouse<br>P300-13-112  | March 2014    | \$4.97 M            | July 2016   | Financial closeout pending    |
| Projects Started in 2015   |               | Construction        | Lower level occupancy                                     | Project close out in progress |
| Parking Deck #2 P300-14-119  | March 2015    | Awarded<br>\$9.97 M | September 2, 2016  Upper level occupancy November 2, 2016 | Troject 61030 out in progress |