

FOR INFORMATION PUBLIC OPEN SESSION

TO: Business Board

SPONSOR: Professor Scott Mabury, Vice President, University Operations

CONTACT INFO: 416-978-7116, scott.mabury@utoronto.ca

PRESENTER: Gilbert Delgado, Chief of University, Planning, Design & Construction

CONTACT INFO: 416-978-6844, gilbert.delgado@utoronto.ca

DATE: March 12, 2018 for March 21, 2018

AGENDA ITEM: 12

ITEM IDENTIFICATION:

Report on Capital Projects to February 28, 2018

JURISDICTIONAL INFORMATION:

The Business Board reviews reports with respect to Capital Projects of the University.

GOVERNANCE PATH:

1. Business Board [for information] (March 21, 2018)

PREVIOUS ACTION TAKEN:

The *Report on Capital Projects as of December 31, 2018* was received by the Board for information at its meeting held on January 29, 2018.

HIGHLIGHTS:

A report highlighting the University's capital expansion program has been prepared for information for the Business Board. The report provides information on Projects over \$2 million that are "currently under construction".

FINANICAL AND/OR PLANNING IMPLICATIONS:

N/A

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:

- Report on Capital Projects to February 28, 2018: (a) Occupied and (b) Under Construction

BUSINESS BOARD APPROVED CAPITAL PROJECTS <u>UNDER CONSTRUCTION</u> as at 28 February 2018

	GC AF	PPROVAL		
	DATE	TPC BUDGET	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES
Projects Started in 2014 Centre for Engineering Innovation and Entrepreneurship P087-12-155	Jan-14	Construction Awarded \$99.9M		Construction Start - May 2015 Project Completion - April 2018 % Construction Complete - 88% Other Notes: Bird is updating schedule, anticipating substantial completion by April 2018.

Projects Started in 2015

Projects Started in 2015			
Student Commons	Feb-15	Construction	Construction Start - June 2017
P028-13-035		Awarded	Project Completion - June 2018
		\$20M	% Construction Complete - 34%
			Other Notes: Discussions with contractor to make up lost time ongoing;
			anticipate delay, currently early August under review.
UTM Deerfield Hall North Building Phase B		Construction	Construction Start - Asbestos Abatement started 04 Apr 2016
P300-14-002	Jun-14	Awarded	Project Completion - June 2018
1 300-14-002	Odii 14		
		\$121 M	% Construction Complete - 75%
		Revised budget	Other Notes: Design build
		\$120,086,121	
Highland Hall	Apr-16	Construction	Construction Start - August 2016
P200-13-090	Jun-16	Awarded	Project Completion - July 2018
		\$52.96M	% Construction Complete - 65%
			Other Notes: Construction ongoing. Substantial completion date delayed to August 3 currently under review.
	i i	1	

Notes:

External Approvals

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

BUSINESS BOARD APPROVED CAPITAL PROJECTS OCCUPIED as at 28 February 2018

	GC APPROVAL			
Projects Started in 2013	DATE	TPC BUDGET (\$ M)	Occupancy Date	COMMENTS
Ramsay Wright Renovations and Improvements	May-13	Construction	15-Dec-17	Deficiency work ongoing.
(Phase 1 to 3)		Awarded		
P072-13-014		\$24.3M		
Projects Started in 2014	Marrida	CM tendering	45 lun 47	Definition would be a size
Faculty of Architecture - 1 Spadina Crescent (Phase 1 and 2)	May-14	In camera	15-Jun-17	Deficiency work ongoing.
P054-11-124		data		
Projects Started in 2015				
Jackman Institute of Child Studies	Jan-13	Construction	19-Dec-17	Deficiency work ongoing outside of school hours, landscaping work to be
P053-12-163		Awarded \$16M		performed in Spring.