



FOR INFORMATION PUBLIC OPEN SESSION

TO: UTM Campus Council

SPONSOR: Scott Mabury, Vice President, Operations and Real Estate

CONTACT INFO: Partnerships

416-978-7116, scott.mabury@utoronto.ca

PRESENTER:

CONTACT INFO:

DATE: February 26, 2019 to March 5, 2019

AGENDA ITEM: 6

ITEM IDENTIFICATION:

Report on UTM Capital Projects

JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

PREVIOUS ACTION TAKEN:

The *Report of Capital Projects* as of November 30, 2018, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Affairs Committee for information at its meeting on January 16, 2019.

HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

FINANCIAL IMPLICATIONS:

There are no financial implications.

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:Report on UTM Capital Projects as at January 31, 2019

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS <u>UNDER CONSTRUCTION</u> as at January 31, 2019

| GC APPROVAL | | | | |
|-------------|----------------------|--------------------------|-------------------------|--|
| DATE | TPC BUDGET (\$ M) | EXTERNAL APPROVALS DATES | COMMENTS - TARGET DATES | |

Projects Started in 2017

| | | | - |
|---------------------------------|------------|--------------|--|
| W. G. Davis Building Renovation | October-17 | Construction | Construction Start - Permit received 20 July 2018, project delayed 21 |
| | October-17 | Awarded | weeks |
| Phase 2 (Meeting Place) | | | Project Completion - June 2019 (Dependant on Phase 3) |
| P300-17-003 | | \$26.6 M | % Construction Complete - Phase 1: Construction complete |
| | | | % Construction Complete - Phase 2: Construction 65% complete, |
| | | | Phase 3: North Addition - Construction commenced 7 Jan 2019. |
| | | | Phase 3: South Addition - Construction to begin week of 11 March 2019. |

Notes:

External Approvals

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS <u>OCCUPIED</u> as at January 31, 2019

| | GC APPROVAL | | | |
|--|-------------|------------------------------------|--|--|
| | DATE | TPC BUDGET (\$ M) | OCCUPANCY DATE | COMMENTS |
| Projects Started in 2014 | | | | |
| Deerfield Hall (North Building) Phase B P300-14-002 | Jun-14 | Construction Awarded \$121 M | Occupied as of 29-Aug-18 | Substantial completion expected February 2019. |
| Projects Started in 2015 | | | | |
| Parking Deck #2 P300-14-119 | March 2015 | \$10.7 M | Lower level occupancy September 2, 2016 | Comments from the City were received and will be addressed during next season (cannot be addressed this season). Once the comments are cleared and re-inspected by the City, the letter of credit can be returned. |
| | | | Upper level occupancy November 2, 2016 | |