



FOR INFORMATION

PUBLIC

OPEN SESSION

TO: UTM Campus Affairs Committee

SPONSOR: Scott Mabury, Vice President, Operations & Real Estate Partnerships

CONTACT INFO: 416-978-7116, scott.mabury@utoronto.ca

PRESENTER:
CONTACT INFO:

DATE: October 15, 2020 for October 22, 2020

AGENDA ITEM: 5

ITEM IDENTIFICATION:

Report on UTM Capital Projects

JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

PREVIOUS ACTION TAKEN:

A regular, monthly or bi-monthly *Report of Capital Projects* highlighting the University's capital expansion program (tri-campus) is submitted to Campus Council and the Campus Affairs Committee for information.

HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

FINANCIAL IMPLICATIONS:

There are no financial implications.

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:

Report on UTM Capital Projects as at September 30, 2020.

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS
UNDER CONSTRUCTION
as at 30 September 2020

GC APPROVAL		EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES
DATE	TPC BUDGET (\$ M)		

Projects Started in 2017

UTM New Science Building P300-17-024	December-17	\$162.6 M		Construction LOA Start - 1 April 2020. Project Completion - May 2023 15% Construction Complete
---	-------------	-----------	--	--

Notes:

<p>External Approvals Dates: Dates that are noted are anticipated dates or dates that approval was received. Project completion is defined as Substantial Completion</p>

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS

OCCUPIED

as at 30 September 2020

GC APPROVAL		OCCUPANCY DATE	COMMENTS
DATE	TPC BUDGET (\$ M)		

Projects Started in 2017

W. G. Davis Building Renovation Phase 2 (Meeting Place) P300-17-003	October-17	Construction Awarded \$26.6 M	Final phase received occupancy 7-Feb-20	Deficiencies approximately 75% complete.
---	------------	-------------------------------------	---	--

Projects Started in 2014

Deerfield Hall (North Building) Phase B P300-14-002	Jun-14	Construction Awarded \$121 M	Occupied as of 29-Aug-18	Deficiencies work ongoing. High level plan proposed by Stuart Olson to complete deficiency work by end of October 2020.
--	--------	------------------------------------	-----------------------------	--

Projects Started in 2015

Parking Deck #2 P300-14-119	March 2015	\$10.7 M	Lower level occupancy September 2, 2016 Upper level occupancy November 2, 2016	Landscape contractor to carry out planting works in Spring 2021.
--------------------------------	------------	----------	---	--