

OFFICE OF THE GOVERNING COUNCIL

FOR INFORMATION	PUBLIC	OPEN SESSION
TO:	UTM Campus Affairs Committee	
SPONSOR: CONTACT INFO:	Scott Mabury, Vice President, Operations & Real 416-978-7116, <u>scott.mabury@utoronto.ca</u>	Estate Partnerships
PRESENTER: CONTACT INFO:	N/A	
DATE:	October 14, 2021 for October 21, 2021	
AGENDA ITEM:	5	

ITEM IDENTIFICATION:

Report on UTM Capital Projects

JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

PREVIOUS ACTION TAKEN:

A regular, monthly or bi-monthly *Report of Capital Projects* highlighting the University's capital expansion program (tri-campus) is submitted to Campus Council and the Campus Affairs Comittee for information.

HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

FINANCIAL IMPLICATIONS:

There are no financial implications.

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:

Report on UTM Capital Projects as at September 30, 2021.

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS UNDER CONSTRUCTION as at 30 September 2021

GC APPROVAL			
DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES

Projects Started in 2017

UTM New Science Building	December-17	\$162.6 M	Construction LOA Start - 1 April 2020.
P300-17-024			Project Completion - May 2023
			43% Construction Complete

Notes:

External Approvals

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS OCCUPIED as at 30 September 2021

GC APPROVAL			
DATE	TPC BUDGET (\$ M)	OCCUPANCY DATE	COMMENTS

Projects Started in 2017

W. G. Davis Building Renovation Phase 2 (Meeting Place) P300-17-003	October-17	Construction Awarded \$26.6 M	Final phase received occupancy 7-Feb-20	Deficiencies approximately 99.8% complete.	Ī
---	------------	-------------------------------------	---	--	---

Projects Started in 2014

Deerfield Hall (North Building) Phase B P300-14-002	Jun-14	Construction Awarded \$121 M	Occupied as of 29-Aug-18	Deficiencies approximately 99% complete. One major deficiency outstanding and 7 minor deficiencies to be corrected.
--	--------	------------------------------------	-----------------------------	---

Projects Started in 2015

Parking Deck #2 P300-14-119	March 2015	\$10.7 M	. ,	City Inspection was completed and the City has released the Line of Credit. Project close-out in process.
--------------------------------	------------	----------	-----	---