BUSINESS BOARD APPROVED CAPITAL PROJECTS $\underline{\text{UNDER CONSTRUCTION}}$

as at March 31, 2012

				_ ·		
		ORIGINAL APPROVAL				
		DATE	BUDGET	CONSTRUCTION Cost/sq ft	SCHEDULE/ COMPLETION DATE	COMMENTS
	Projects Started in 2006					
51	UTSC: East Arrival Court	Feb-06	\$3.10	\$81.58	September-12	Design Development complete. Tender process underway. Construction to start May 2012
-	Projects Started in 2007					
	Rotman School of Management Expansion	Oct-07	\$91.80	\$441.78	April-12	The project budget was increased by 2.17% to support changes to the academic program of the School. A revised TPC was issued with a value of \$ 93,799,047. The revised Schedule date April 2012 is due to unforeseen delays: Design Delay 10 months, City Strike 6 weeks
	Projects Started in 2008					
	Robarts Renewal & Expansion-Partial Implementation	Sep-08	\$24.40	\$107.56	March-12	ON Budget/ON Schedule. Digital Signage is currently being installed, the launch date remains unchanged. No change in status.
	Projects Started in 2009	_		_		
	St George Campus Utilities Infrastructure Renewal	Nov-09 Oct-11	\$11.23 \$12.36	NA	March-12	No operational issues expected.
•	Projects Started in 2010					
85	Centre for Microsatellite Science & Technology (MSTC) at UTIAS	Feb-10	\$5.40	\$279.92	June-12	ON Budget. All external work, testing and commissioning will commence in April resulting in change of completion date. The GC is working to get full occupancy from the city. The Project's main GC Tender awarded Feb. 17th, 2011, and construction now 97% complete. Partial Occupancy commenced December 12th, 2011
86	Biozone Phase 2 Engineering Research Facility for Energy, Environmental & Economic Sustainability	Mar-10	\$4.43	\$221.87	March-12	ON Budget. Roof addition and renovations to third and fourth floor. Tender awarded on April 4th, 2011, and construction now 97% complete.
	Projects Started in 2011					
95	Varsity Centre - Goldring Centre for High Performance Sport	Sep-11	\$69.80	\$445.36	December-14	Schematic design completed, currently in 100% Design development stage (Design & Build contract). Contractor is on site.
					•	

BUSINESS BOARD APPROVED CAPITAL PROJECTS $\underline{\text{UNDER CONSTRUCTION}}$

as at March 31, 2012

		ORIGINAL APPROVAL				
		DATE	BUDGET	CONSTRUCTION Cost/sq ft	SCHEDULE/ COMPLETION DATE	COMMENTS
96	Robarts Library Fourth Floor West: Renovation of the Library Research and Reference Services and the Centre for Teaching Support and Innovation	Sep-11	\$2.60	\$100.84	August-12	Tenders were received on March 14th, 2012. They were slightly over budget, the Client has been asked to comment on the proposed reductions carried in the Tender package.
	Projects Started in 2012					
97	UTM Biology Lab Renovations in the Davis Building	Dec-11	\$8.60	\$284.31	August-12	Design is underway
98	UTM North Building Reconstruction Phase A	Dec-11	\$56.00	\$149.50	August-14	TPC submitted for processing. Proponent interviews March 15th. Award the week of March 16th.
				1		•

Total \$278.49 \$288.31