	ORIGINAL APPROVAL (OAGC)		SUPPLEMENTARY APPROVALS (SA) AND VARIANCES								(Favourable)/Unfavourable				
	Date	Amount	Date	Detail	Amount	\$\$ Variance of SA to OAGC	Forecast Final Cost- FFC	\$\$ Variance FFC to OAGC	% Variance FFC to OAGC	Variance Code	Comments		ncy Date		
Projects Started in 1999						IO CAGC	COSI- FFC	10 OAGC	10 UAGC	(1, 2, 3, 4)		Target	Actual		
Heat Recovery	Sep-99	\$5.40		\$5.40	\$5.40	\$0.00	\$5.40	\$0.00	0.0%			May-02	May-02		
BCIT Parking Garage	Oct-99		-	-											
Lash Miller/Davenport Building	May-99	\$10.30	Mar-00	\$13.10 -	\$13.10	\$2.80	\$12.75	\$2.45	23.8%	4	* Site conditions plus scope increase	April-02	May-02		
	Way-55	\$14.60	Oct-99 Nov-00 Jan-01	\$18.20 \$20.80 \$24.70	\$24.70	\$10.10	\$24.41	\$9.81	67.2%	1	*Increase in scope *Increase in scope *Increase in scope	August-01	September-01		
Projects Started in 2000															
Flavelle Renovation	Jan-00			-											
		\$2.14		\$2.80	\$2.80	\$0.66	\$2.80	\$0.66	30.8%	2	Tender Costs Higher than Budgeted	May-01	August-01		
King's College Road Open Space	Apr-00	¢4.co		¢5.00	¢r. 00	¢0.70	¢r 00	¢0.00	40.70/	2	Tan day Canta Llink on them Dudgeted	lan	Contomb on OC		
Woodsworth Residence shell only	Jul-00	\$4.60 \$3.14		\$5.30 \$3.14	\$5.30 \$3.14	\$0.70 \$0.00	\$5.23 \$3.14	\$0.63 \$0.00	13.7% 0.0%	2	Tender Costs Higher than Budgeted Basement only	January-03 April-04	September-03 May-04		
	001 00	ψυ.14		ψ0.14	ψ0.14	φ0.00	ψ0.14	ψ0.00	0.070		Dasement only	April 04	Way 04		
Gerstein Library	Jan-00	\$12.00	- May-01 Mar-05	\$14.60 \$15.28	\$15.28	\$3.28	\$15.28	\$3.28	27.3%	4	* Increase in scope - add an elevator	August-03	September-03		
Munk	Oct-99	\$12.00	-	φ15.26 -	\$15.26	φ3.20	\$15.26	φ3.20	21.376	4	increase in scope - add an elevator	August-03	September-03		
		\$10.30	Mar-00	\$13.10	\$13.10	\$2.80	\$12.39	\$2.09	20.3%	1	* Increase in scope	January-01	April-01		
BCIT	Jun-00	\$88.10	- Oct-00 Apr-01 Nov-01	\$104.63 \$105.38 \$108.81 \$112.23	\$112.23	\$24.13	\$112.19	\$24.09	27.3%	4	* Increase in scope - add a floor * Increase in scope * Increase in scope + Increase in scope	April-02	May-02		
Projects Started in 2001	A = = 0.1														
Sid Smith Patio	Apr-01	\$3.30	- May-04	\$3.72	\$3.72	\$0.42	\$3.20	(\$0.10)	(3.0%)	1	*Increase in scope-AC for year round use	September-04	November-04		
UTM CABB	May-01	\$2.08	- Oct-02	- \$3.39	\$3.39	\$1.31	\$3.39	\$1.31	63.0%	1	** AFD Approval October 10, 2002 *Increase in scope	March-02	January-03		
Early Learning Centre	Jun-01	\$2.08	001-02	\$3.39	\$4.30	\$0.00	\$4.30	\$0.00	0.0%	1		August-03	August-03		
South East Infrastructure	Sep-01	\$3.77		\$3.77	\$3.77	\$0.00	\$3.77	\$0.00	0.0%		*Forecast to be ON budget	March-05	February-05		
CCBR	Jun-01		- Jan-03	\$87.60							* Original plan with 5 shelled floors * Scope increase - artrium				
New College Residence	Nov-01	\$85.10	Oct-04	\$96.60	\$96.60	\$11.50	\$95.60	\$10.50	12.3%	1	* Scope increase - infill of shelled floors	May-05 August-03	August-05 September-03		
	1100 01	\$23.40	Apr-02	\$26.76	\$26.76	\$3.36	\$26.76	\$3.36	14.4%	4	* Increase in scope, Tender higher than Budgeted	August 00	Ocptember of		
UTM CCIT Parking	Oct-01	\$12.89	-	\$12.89	\$12.89	\$0.00	\$12.54	(\$0.35)	(2.7%)			July-04	September-04		
UTM Residence Phase 7	Nov-01	A 44.00	-	-	A 15.00	A 0 T 0	* • = ~ • •	A2 2 4	1.10/	2					
500 University Renovations	Nov-01	\$14.60 \$11.12	Aug-05	\$15.32 \$11.12	\$15.32 \$11.12	\$0.72 \$0.00	\$15.24 \$10.66	\$0.64 (\$0.46)	4.4% (4.2%)	2	* Tender cost higher than budgeted	July-03 September-02	September-03 September-02		
ESC Greenhouse	May-01	\$6.07	-	\$6.07	\$6.07	\$0.00	\$6.07	\$0.00	0.1%			November-03	November-03		
Projects Started in 2002															
Sid Smith Infill Phase 1 & 2	May-02	\$3.08	-	\$3.08	\$3.08	\$0.00	\$2.85	(\$0.23)	(7.5%)			July-03	May-03		
UTSC Residence Phase 4	Jan-02	\$14.90	- Jun-05	- \$16.26	\$16.26	\$1.36	\$16.25	\$1.35	9.1%	1	* Increase in scope	July-03	September-0		
UTSC Management	May-02	\$14.90	Juli-05	\$15.53	\$15.53	\$0.00	\$15.39	(\$0.14)	(0.9%)			August-04	September-04		
UTSC Academic Resource Centre	May-02	\$22.56	-	\$22.56	\$22.56	\$0.00	\$20.26	(\$2.30)	(10.2%)		* Forecasted to be UNDER budget	July-03	October-03		
Woodsworth Residence	Jun-02	\$32.00	-	\$32.00	\$32.00	\$0.00	\$32.00	\$0.00	0.0%		* Forecasted to be ON budget	April-04	May-04		
Continuing Studies Renovation UC Residence	Jun-02	\$7.10	-	\$7.10	\$7.10	\$0.00	\$6.76	(\$0.34)	(4.8%)			July-04	August-04		
UC Residence	Sep-02		- Jul-03 Jan-04	\$24.04 \$28.00							* Change in scope - new site				
		\$22.00	May-06	\$28.63	\$28.63	\$6.63	\$28.63	\$6.63	30.1%	4	* Tender cost higher than budgeted	July-05	September-0		
				_		Ι Τ									
Projects Started in 2003	14		l	¢4.00		┦────┤		I		ļ					
Rotman Expansion 4th & 5th Floor	May-03	\$4.00	- Dec-05	\$4.00 \$4.56	\$4.56	\$0.56	\$4.55	\$0.55	13.8%	3	*Project overrun (Coordination)	July-04	July-04		
UTM Alumi Gates	Jul-03	\$2.50	-	\$2.50	\$2.50	\$0.00	\$2.50	\$0.00	0.0%		*Forecast to be ON budget	August-05	August-05		
Woodsworth Basement & 1st floor	Dec-03	\$3.69	-	\$3.69	\$3.69	\$0.00	\$3.59	(\$0.10)	(2.7%)		Fit up	March-04	March-04		
UTSC Parking Expansion	Jan-03	\$10.15	-	\$10.15	\$10.15	\$0.00	\$9.76	(\$0.39)	(3.8%)	ļ	* Ferrorested to be ON to dest	August-03	September-03		
UTM CCIT UTSC Student Centre	Jan-03 May-03	\$34.67	-	\$34.67 \$0.00	\$34.67	\$0.00	\$34.37	(\$0.30)	(0.9%)		* Forecasted to be ON budget	July-04	September-04		
	Way 05	\$13.93	- May-05	\$14.39	\$14.39	\$0.46	\$14.39	\$0.46	3.3%	4	* Forecasted to be ON budget	July-04	September-04		
Lash Miller Under-Graduate Labs	May-03	\$5.60	-	\$5.60	\$5.60	\$0.00	\$5.37	(\$0.23)	(4.1%)		Ť	December-03	November-03		
UTSC Classroom Arts	Sep-03	\$20.38	-	\$20.38	\$20.38	\$0.00	\$20.38	\$0.00	0.0%		* Forecasted to be ON budget	September-05	August-05		
UTM HMALC	Sep-03	\$34.00	-	-	\$34.00	-	\$34.00	\$0.00	0.0%	ļ	* Currently UNDER CONSTRUCTION	September-06	-		
Pharmacy	Nov-01	\$70.00	- Jun-03 Jun-06	- \$75.00 \$77.00	\$77.00	\$7.00	\$77.00	\$7.00	10.0%	4	* Increase in scope - loading dock/glazing * Forecasted to be ON budget	September-05	May-06		
Economics	May-03	φι υ.υυ	- -	-	ψι.00	ψι.00	φιι.00	ψι.00	10.076	L	* Originally a 2 phased project	Coptember-03	way-00		
		\$6.00	Jun-04 May-06	\$7.82 \$15.30	\$15.30	\$9.30	\$15.30	\$9.30	155.0%		* Revised scope - one phase only * Now both phases currently UNDER DESIGN	July-07			

	ORIG APPR (OA	OVAL	SUPPLEMENTARY APPROVALS (SA) AND VARIANCES							(Favourable)/Unfavourable			
	Date	Amount	Date	Detail	Amount	\$\$ Variance of SA to OAGC	Forecast Final Cost- FFC	\$\$ Variance FFC to OAGC	% Variance FFC to OAGC	Variance Code (1, 2, 3, 4)	Comments	Occupa Target	ncy Date Actual
Projects Started in 2004									10 01100	(1, 2, 3, 4)		Taiget	Actual
UTSC Phase 1: Science Lab	Feb-04	\$4.30	-	\$4.30	\$4.30	\$0.00	\$4.26	(\$0.04)	(0.9%)			August-04	September-(
UTSC Food Services	Dec-04	\$3.07	-	\$3.07	\$3.07	\$0.00	\$3.07	\$0.00	0.0%		*Forecast to be ON budget	July-05	August-05
						ψ0.00	•		1		ů – – – – – – – – – – – – – – – – – – –		August 05
UTM Wellness Centre	Jan-04	\$24.50	-	-	\$24.50	-	\$24.50	\$0.00	0.0%		* Currently UNDER CONSTRUCTION	September-06	-
UTM Residence Phase 8	Jun-04		-	-	-								
		\$26.22	Aug-05	\$26.72	\$26.72	\$0.50	\$26.72	\$0.50	1.9%	1	* Increase in scope and floor area	March-07	_
		\$20.2Z	Aug-05	φ20.72	\$20.7Z	\$U.5U	φ20.7Z	Φ 0.50	1.9%	I	Increase in scope and noor area	March-07	-
Library Storage Facility	Jun-04		-	-									
		\$6.00	Apr-06	\$6.40	\$6.40	\$0.40	\$6.40	\$0.40	6.7%	1	* Increase in scope - future high voltage line	Julv-05	December-
Projects Started in 2005													
UTSC Cooling Towers	Feb-05	\$2.52		\$2.52	\$2.52	\$0.00	\$2.50	(\$0.02)	(0.8%)		*Forecast to be ON budget	August-05	August-0
		\$ 2.02			\$2.02	\$0.00	<i>Q2.000</i>	(\$0.02)	(0.070)			, luguot oo	, tagaot of
Lash Miller/McLelland Courtyard	Jun-05		-	-									
		\$2.33	Feb-06	\$2.38	\$2.38	\$0.05	\$2.38	\$0.05	2.1%	1	*Increased scope - Forecast to be ON budget	June-05	September-
Muti-Faith Centre	Jun-05	\$3.39	-	-	\$3.39	-	\$3.39	\$0.00	0.0%		*Forecast to be ON budget	November-06	
		φ0.00			φ0.00		φ0.00	ψ0.00	0.070				
UTSC Infrastructure - Phase 4	Oct-05		-	-									
		\$2.92	Mar-06	\$3.17	\$3.17	\$0.25	\$3.17	\$0.25	8.6%	1	*Increase in scope, Forecast to be ON budget	April-06	
155 College Renovations	Jun-04		-	-							* Increase in scope - HVAC and electrical		
	5011 0 4												
		\$24.14	Jan-05	\$28.00	\$28.00	\$3.86	\$25.00	\$0.86	3.6%	1	* Forecasted to be UNDER budget	September-05	September-
CBTC	Feb-05		-	-	-								
		\$13.16	Mar-06	\$14.46	\$14.46	\$1.30	\$14.46	\$1.30	9.9%	4	* Increase in scope - 4.16 V cable loop added	December-06	-
			Iviai-00	\$14.40		φ1.30				4			
BCIT 6th Floor - Math Dept.	Feb-05	\$5.62	-	-	\$5.62	-	\$5.62	\$0.00	0.0%		* Forecasted to be ON budget	August-05	August-0
Projects Started in 2006													
•													
UTSC Infrastructure - Phase 5	Feb-06	\$4.53	-	-	\$4.53	-	\$4.53	\$0.00	0.0%		*Forecast to be ON budget		
UTSC East Arrival Court	Feb-06	\$3.11	-	-	\$3.11		\$3.11	\$0.00	0.1%		*Over budget Project on Hold	1	
Centre for Criminology UTSC Science Building	May-06	\$2.11	-	-	\$2.11	-	\$2.11	\$0.00	0.0%		*Forecast to be ON budget	January-07	
	Jun-05	\$31.50	May-06	\$33.09	\$33.09	\$1.59	\$33.09	\$1.59		1	* Increase in scope-add full basement & connection * Currently on hold	January-08	-
Varsity Centre - Phase 1	Jun-05	φ31.00	iviay-00	φ33.09 -	φ33.0 3	φ1.0 9	\$33.US	φ1.0 9		I	* Combination of factors - over budget	January-00	
	Juli 00	\$16.39	May-06	\$21.75	\$21.75	\$5.36	\$21.75	\$5.36	32.7%	4	* Forecasted to be ON budget	September-06	-
		\$19.87	inay oo	Ψ21.75	\$19.87	\$0.00	\$21.86	\$1.99	10.0%	2	· · · · · · · · · · · · · · · · · · ·	Coptoniber 00	

Total

\$835.0 **(1)**

\$100.41 **(3)**

\$935.4 **(2)**

10.9% (7)

\$91.41

(6)

(1) Sum of Original Approvals - \$
(2) Sum of Supplementary Approvals - %
(3) Variances of Original to Supplementary Approvals - \$ (4) Variances of Original to Supplementary Approvals - %
 (5) Final/Forecast Cost - \$ (6) Total Variance - \$ (7) Total Variance - %

<u>Comments</u>	<u>Code</u>
Scope Change =	1
Tender Higher =	2
Site Conditions/Coordination =	3
Combination of Above =	4

\$926.4

(5)

