BUSINESS BOARD APPROVED CAPITAL PROJECTS UNDER CONSTRUCTION as at October 31, 2010

ORIGINAL APPROVAL					
DATE	BUDGET	CONSTRUCTION Cost/sq ft	SCHEDULE/ COMPLETION DATE	COMMENTS	

	Pro	iects	Started	in	2007	
--	-----	-------	---------	----	------	--

62 Rotman School of Management Expansion	Oct-07	\$91.80	\$441.78	0	ON Budget/ Revised Schedule date April 2012 due to unforeseen delays: Design Delay 10 months, City Strike 6 weeks
66 Medical Academy Building	Nov-07	\$36.16		Fall 2011	ON Budget/ON Schedule
	Jun-09	\$36.96	\$400.49		

Projects Started in 2008

71 Robarts Renewal & Expansion-Partial Implementation	Sep-08	\$24.40	\$107.56	2011	ON Budget/ON Schedule		

Projects Started in 2009

73 Design Studios - Dept of Civil Engineering & the Lassonde	Mar-09	\$20.27	\$1,029.75		ON Budget / ON Schedule. Budget increase of \$269K due to fire protection upgrades
⁷⁴ UTSC Instructional Centre Phase 1A	Apr-09	\$78.00	\$379.65	Spring 2011	ON Budget/ON Schedule
⁷⁵ UTM Instructional Centre	Apr-09	\$70.00	\$364.97	Spring 2011	ON Budget/ON Schedule
79 School of Global Affairs	Jun-09	\$13.60	\$456.24		Delay in Design. Revised schedule date being developed. Budget also being updated.
³⁰ St George Campus Utilities Infrastructure Renewal	Nov-09	\$11.23	NA	March 2011	ON Budget/ON Schedule
UTSC South Campus Data Centre	Nov-09	\$3.90	\$1,557.89		ON Budget/Schedule delayed due to lead time for Emergency Power Generator.

Projects Started in 2010

82	UTM Undergraduate Chemistry Teaching Labs	Apr-10	\$6.74	\$455.15	September-11	ON Budget/ON Schedule
84	Bahen Centre - Centre for Collaborative Interactive Digital I	Feb-10	\$3.20	\$185.11	January-12	ON Budget/ON Schedule
85	Centre for Microsatellite Science & Technology(MSTC) at U	Feb-10	\$5.40	\$279.92	January-11	ON Budget/ON Schedule
	Bio Engineering Research Facility for Energy, Environmental & Economic Sustainability	Mar-10	\$4.43	\$221.87		ON Budget/ON Schedule. Roof addition and renovations to fourth floor.
	Relocation of Department of Family and Community Medicine	Jul-10	\$3.50	\$135.00	August-11	Construction commences November 2010

Total

\$373.43 \$369.88

Note: Total Excludes the UTM Parking Deck