



**FOR INFORMATION**

**PUBLIC**

**OPEN SESSION**

**TO:** UTM Campus Affairs Committee

**SPONSOR:** Scott Mabury, Vice President, University Operations  
**CONTACT INFO:** 416-978-7116, [scott.mabury@utoronto.ca](mailto:scott.mabury@utoronto.ca)

**PRESENTER:**  
**CONTACT INFO:**

**DATE:** November 14, 2016 to November 21, 2016

**AGENDA ITEM:** 6

**ITEM IDENTIFICATION:**

Report on UTM Capital Projects

**JURISDICTIONAL INFORMATION:**

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

**PREVIOUS ACTION TAKEN:**

The *Report of Capital Projects* as of August 31, 2016, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Affairs Committee for information at its meeting on September 15, 2016.

**HIGHLIGHTS:**

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

**FINANCIAL IMPLICATIONS:**

There are no financial implications.

**RECOMMENDATION:**

For information.

---

**DOCUMENTATION PROVIDED:**

Report on UTM Capital Projects as at October 31, 2016

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS  
UNDER CONSTRUCTION  
as at October 31, 2016

GC APPROVAL		EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES
DATE	TPC BUDGET (\$ M)		

**Projects Started in 2014**

Deerfield Hall (North Building) Phase B P300-14-002	June 2014	Construction Awarded \$121 M	Construction Start - Asbestos abatement started 04 April 2016 Project Completion - September 2018 Caissons 98% complete - Foundations 70% complete % Construction Complete - 12% Other Notes: Design Build
--	-----------	------------------------------------	--

**Projects Started in 2015**

Parking Deck #2 P300-14-119	March 2015	Construction Awarded \$9.97 M	Construction Start - 01 April 2016 Project Completion - Lower level September 2, 2016 Upper level November 2, 2016 % Construction Complete - 90% Other Notes: Project deferred one year to Summer 2016 Construction awarded 22 January 2016
--------------------------------	------------	-------------------------------------	--

Notes:

<b>External Approvals</b> <b>Dates:</b> Dates that are noted are anticipated dates or dates that approval was received. <b>Project completion is defined as Substantial Completion</b>
--

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS

OCCUPIED

as at October 31, 2016

GC APPROVAL		OCCUPANCY DATE	COMMENTS
DATE	TPC BUDGET (\$ M)		

**Projects Started in 2012**

Innovation Complex P300-12-116	June 2012	\$35M	September 2014	Financial closeout in progress
Deerfield Hall (North Building) Phase A P300-12-008	February 2012	\$58.40 M	August 2014	Financial closeout in progress LEED application in process

**Projects Started in 2014**

UTM Biology Teaching Lab Renovations P300-13-060	March 2014	\$4.58M	February 2015	Financial closeout in progress
Greenhouse P300-13-112	March 2014	\$4.97 M	July 2016	Financial closeout pending