

OFFICE OF THE GOVERNING COUNCIL

FOR INFORMATION	PUBLIC	OPEN SESSION
TO:	UTM Campus Affairs Committee	
SPONSOR: CONTACT INFO:	Scott Mabury, Vice President, University Operation 416-978-7116, <u>scott.mabury@utoronto.ca</u>	ons
PRESENTER: CONTACT INFO:		
DATE:	October 23, 2018 to October 30, 2018	
AGENDA ITEM:	6	

ITEM IDENTIFICATION:

Report on UTM Capital Projects

JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

PREVIOUS ACTION TAKEN:

The *Report of Capital Projects* as of August 31, 2018, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Affairs Committee for information at its meeting on September 13, 2018.

HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

FINANCIAL IMPLICATIONS:

There are no financial implications.

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:

Report on UTM Capital Projects as at September 30, 2018

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS UNDER CONSTRUCTION as at September 30, 2018

GC APPROVAL			
DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES

Projects Started in 2017

W. G. Davis Building Renovation	October-17	Construction	Construction Start - Permit received 20 July 2018, project delayed 21	
vv. G. Davis building Renovation	October-17	Awarded	weeks	
Phase 2 (Meeting Place)			Project Completion - June 2019 (Dependant on Phase 3)	
P300-17-003		\$26.6 M	% Construction Complete - Phase 1: Construction complete	
			% Construction Complete - Phase 2: Construction ongoing	
			% Construction Complete - Phase 3: Schedule to be confirmed	
Notes:				
External Approvals				

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS OCCUPIED as at September 30, 2018

GC APPROVAL			
 DATE	TPC BUDGET (\$ M)	OCCUPANCY DATE	COMMENTS

Projects Started in 2014

Deerfield Hall (North Building) Phase B P300-14-002	Jun-14	Construction Awarded \$121 M	Occupied as of 29-Aug-18	Substantial Performance expected Mid November 2018.
Projects Started in 2015				
Parking Deck #2 P300-14-119	March 2015	\$10.7 M	Lower level occupancy September 2, 2016 Upper level occupancy November 2, 2016	Final invoice pending.