



**FOR INFORMATION**

**PUBLIC**

**OPEN SESSION**

**TO:** UTM Campus Affairs Committee

**SPONSOR:** Scott Mabury, Vice President, Operations and Real Estate  
**CONTACT INFO:** Partnerships  
416-978-7116, [scott.mabury@utoronto.ca](mailto:scott.mabury@utoronto.ca)

**PRESENTER:**  
**CONTACT INFO:**

**DATE:** April 25, 2019 for May 2, 2019

**AGENDA ITEM:** 10

**ITEM IDENTIFICATION:**

Report on UTM Capital Projects

**JURISDICTIONAL INFORMATION:**

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

**PREVIOUS ACTION TAKEN:**

The *Report of Capital Projects* as of February 28, 2019, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Affairs Committee for information at its meeting on March 27, 2019.

**HIGHLIGHTS:**

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

**FINANCIAL IMPLICATIONS:**

There are no financial implications.

**RECOMMENDATION:**

For information.

---

**DOCUMENTATION PROVIDED:**  
Report on UTM Capital Projects as at March 31, 2019

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS

OCCUPIED

as at March 31, 2019

GC APPROVAL		OCCUPANCY DATE	COMMENTS
DATE	TPC BUDGET (\$ M)		

**Projects Started in 2014**

Deerfield Hall (North Building) Phase B P300-14-002	Jun-14	Construction Awarded \$121 M	Occupied as of 29-Aug-18	Substantial completion received 14 March 2019.
--------------------------------------------------------	--------	------------------------------------	-----------------------------	------------------------------------------------

**Projects Started in 2015**

Parking Deck #2 P300-14-119	March 2015	\$10.7 M	Lower level occupancy September 2, 2016  Upper level occupancy November 2, 2016	Comments from the City were received and will be addressed during next season (cannot be addressed this season). Once the comments are cleared and re-inspected by the City, the letter of credit can be returned.
--------------------------------	------------	----------	---------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS  
UNDER CONSTRUCTION  
as at March 31, 2019

GC APPROVAL		EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES
DATE	TPC BUDGET (\$ M)		

**Projects Started in 2017**

W. G. Davis Building Renovation Phase 2 (Meeting Place) P300-17-003	October-17	Construction Awarded \$26.6 M		Construction LOA Start - March 2018 Project Completion - June 2019 (Dependant on Phase 3) % Construction Complete - Phase 1: Construction complete % Construction Complete - Phase 2: Construction 80% complete, Phase 3: North Addition - Construction commenced 7 Jan 2019. Phase 3: South Addition - Construction tentatively scheduled to begin mid April.
---------------------------------------------------------------------------	------------	-------------------------------------	--	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Notes:

<p><b>External Approvals</b>  <b>Dates:</b> Dates that are noted are anticipated dates or dates that approval was received.  <b>Project completion is defined as Substantial Completion</b></p>
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------