

# FOR INFORMATION PUBLIC OPEN SESSION

**TO:** UTM Campus Council

SPONSOR:Scott Mabury, Vice President, University OperationsCONTACT INFO:416-978-7116, scott.mabury@utoronto.ca

# **PRESENTER: CONTACT INFO:**

**DATE:** January 17, 2018to January 24, 2018

**AGENDA ITEM:** 5

# **ITEM IDENTIFICATION:**

Report on UTM Capital Projects

# JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

# **PREVIOUS ACTION TAKEN:**

The *Report of Capital Projects* as of September 30, 2017, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Affairs Committee for information at its meeting on January 8, 2018.

# HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

#### FINANCIAL IMPLICATIONS:

There are no financial implications.

#### **RECOMMENDATION:**

For information.

# **DOCUMENTATION PROVIDED:**

Report on UTM Capital Projects as at November 30, 2017

#### UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS UNDER CONSTRUCTION as at November 30, 2017

GC APPROVAL			
DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES

### **Projects Started in 2014**

Deerfield Hall (North Building) Phase B	June 2014	Construction Awarded	Construction Start - Asbestos abatement started 04 April 2016
P300-14-002			Project Completion - September 2018
		\$121 M	% Construction Complete - 63%
			Other Notes: Design Build.
			Construction on-going.

Notes:

External Approvals

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

#### UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS OCCUPIED as at November 30, 2017

GC APPROVAL			
 DATE	TPC BUDGET (\$ M)	OCCUPANCY DATE	COMMENTS

#### **Projects Started in 2015**

Parking Deck #2	March 2015	\$10.7 M	Lower level occupancy	Landscaping is complete. Final warranty review is completed and
P300-14-119			September 2, 2016	minor deficiencies on-going.
			Upper level occupancy	
			November 2, 2016	