

OFFICE OF THE GOVERNING COUNCIL

FOR INFORMATION	PUBLIC	OPEN SESSION
то:	UTM Campus Council	
SPONSOR: CONTACT INFO:	Scott Mabury, Vice President, University Operation 416-978-7116, <u>scott.mabury@utoronto.ca</u>	ons
PRESENTER: CONTACT INFO:		
DATE:	November 13, 2019 to Noveber 20, 2019	
AGENDA ITEM:	8	
ITEM IDENTIFICATI	ON:	

Report on UTM Capital Projects

# JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

## **PREVIOUS ACTION TAKEN:**

The *Report of Capital Projects* as of August 31, 2019, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Council for information at its meeting on October 2, 2019.

## HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

## FINANCIAL IMPLICATIONS:

There are no financial implications.

## **RECOMMENDATION:**

For information.

**DOCUMENTATION PROVIDED:** Report on UTM Capital Projects as at September 30, 2019.

### UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS UNDER CONSTRUCTION as at 30 September 2019

GC APPROVAL			
DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES

### **Projects Started in 2017**

W. G. Davis Building Renovation	October-17	Construction	Construction LOA Start - March 2018
Phase 2 (Meeting Place)		Awarded	Project Completion - June 2019 (Dependant on Phase 3)
P300-17-003		\$26.6 M	% Construction Complete - Phase 1: Construction complete
			% Construction Complete - Phase 2: Construction 98% complete,
			Phase 3: North Addition - Construction 75% complete
			Phase 3: South Addition - Construction 75% complete

Notes:

External Approvals

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

### UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS OCCUPIED as at 30 September 2019

GC APPROVAL			
 DATE	TPC BUDGET (\$ M)	OCCUPANCY DATE	COMMENTS

### **Projects Started in 2014**

Deerfield Hall (North Building) Phase B P300-14-002	Jun-14	Construction Awarded \$121 M	Occupied as of 29-Aug-18	Contractor continues to work on deficiencies.
Projects Started in 2015 Parking Deck #2 P300-14-119	March 2015	\$10.7 M	Lower level occupancy September 2, 2016 Upper level occupancy November 2, 2016	Some replanting required to allow city to release LOC for landscaping. Planting to be competed mid October.