



FOR INFORMATION PUBLIC OPEN SESSION

TO: UTM Campus Council

SPONSOR: Scott Mabury, Vice President, Operations & Real Estate Partnerships

CONTACT INFO: 416-978-7116, scott.mabury@utoronto.ca

PRESENTER: CONTACT INFO:

DATE: March 2, 2020 for March 9, 2020

AGENDA ITEM: 8

ITEM IDENTIFICATION:

Report on UTM Capital Projects

JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

PREVIOUS ACTION TAKEN:

The *Report of Capital Projects* as of November 30, 2019, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Affairs Committee for information at its meeting on January 15, 2020.

HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

FINANCIAL IMPLICATIONS:

There are no financial implications.

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:Report on UTM Capital Projects as at January 31, 2020.

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS <u>UNDER CONSTRUCTION</u> as at 31 January 2020

GC APPROVAL			
DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES

Projects Started in 2017

i rojocio Giartoa III 2017			
W. G. Davis Building Renovation	October-17	Construction	Construction LOA Start - March 2018
Phase 2 (Meeting Place)		Awarded	Project Completion - 1 Feb 2020
P300-17-003		\$26.6 M	% Construction Complete - Phase 1: Construction complete
			% Construction Complete - Phase 2: Construction 99% complete
			Phase 3: North & South Addition - Construction is complete
			Phases 4 & 5: West seating area and South seating areas occupancy is
			estimated 12 February 2020.
			·

Notes:

External Approvals

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS OCCUPIED as at 31 January 2020

	GC APF	GC APPROVAL		
	DATE	TPC BUDGET (\$ M)	OCCUPANCY DATE	COMMENTS
Projects Started in 2014				
Deerfield Hall (North Building) Phase B P300-14-002	Jun-14	Construction Awarded \$121 M	Occupied as of 29-Aug-18	Contractor continues to work on deficiencies. Repainting to be performed in Summer of 2020 to reduce impact to staff and faculty.
Projects Started in 2015				
Parking Deck #2 P300-14-119	March 2015	\$10.7 M	Lower level occupancy September 2, 2016 Upper level occupancy November 2, 2016	Planting will happen in the spring 2020, once re-inspected by the City, the letter of credit can be returned.