



FOR INFORMATION PUBLIC UTM OPEN SESSION

TO: UTM Campus Council

SPONSOR: Scott Mabury, Vice President, Operations & Real Estate Partnerships

CONTACT INFO: 416-978-7116, scott.mabury@utoronto.ca

PRESENTER: N/A

CONTACT INFO:

DATE: January 17, 2023 for January 24, 2023

AGENDA ITEM: 7

ITEM IDENTIFICATION:

Report on UTM Capital Projects

JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

PREVIOUS ACTION TAKEN:

A regular, monthly *Report of Capital Pr ojects* highlighting the University's capital expansion program (tri-campus) is submitted to Campus Council and the Campus Affairs Comittee for information.

HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Affairs Committee and the UTM Campus Council. The report provides information on projects on the UTM campus over \$10 million that are "occupied" or "currently under construction".

FINANCIAL IMPLICATIONS:

There are no financial implications.

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:

Report on UTM Capital Projects as at November 30, 2022.

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS UNDER CONSTRUCTION as at 30 November 2022

	GC AF	PPROVAL			
	DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES	
Projects Started in 2020					
JTM Student Services Commons	October-21	\$13.7M		Construction LOA awarded - 31 March 2022.	
P300-20-025				Project Completion - October 2023 25% Construction Complete	
Projects Started in 2017		I			
JTM New Science Building P300-17-024	December-17	\$162.6 M		Construction LOA Start - 1 April 2020. Project Completion - 31 July 2023 84% Construction Complete	

Dates: Dates that are noted are anticipated dates or dates that approval was received.

Project completion is defined as Substantial Completion

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS OCCUPIED as at 30 November 2022

	GC API	GC APPROVAL		
	DATE	TPC BUDGET (\$ M)	OCCUPANCY DATE	COMMENTS
Projects Started in 2017 W. G. Davis Building Renovation Phase 2 (Meeting Place)	October-17	Construction Awarded	Final phase received occupancy	Financial Closure requested/ additional scope of work was requested to remove the washroom tiles on the 2nd floor
P300-17-003		\$26.6 M	7-Feb-20	and properly waterproof the entire washroom(s) floor using a waterproofing membrane with an integrated bonding flange and drain, quotation received and currently under review.
Projects Started in 2014				
Deerfield Hall (North Building) Phase B P300-14-002	Jun-14	Construction Awarded \$121 M	Occupied as of 29-Aug-18	Deficiencies approximately 99% complete. 1 deficiency remains to be completed.