



FOR INFORMATION PUBLIC UTM OPEN SESSION

TO: UTM Campus Council

SPONSOR: Scott Mabury, Vice President, Operations & Real Estate Partnerships

CONTACT INFO: 416-978-7116, scott.mabury@utoronto.ca

PRESENTER: N/A

CONTACT INFO:

DATE: February 28, 2023 for March 7, 2023

AGENDA ITEM: 6

ITEM IDENTIFICATION:

Report on UTM Capital Projects

JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

PREVIOUS ACTION TAKEN:

A regular, monthly *Report of Capital Pr ojects* highlighting the University's capital expansion program (tri-campus) is submitted to Campus Council and the Campus Affairs Comittee for information.

HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Affairs Committee and the UTM Campus Council. The report provides information on projects on the UTM campus over \$10 million that are "occupied" or "currently under construction".

FINANCIAL IMPLICATIONS:

There are no financial implications.

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:

Report on UTM Capital Projects as at January 31, 2023.

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS <u>UNDER CONSTRUCTION</u> as at 31 January 2023

			٦	
	GC AP	PROVAL		
	DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES
Projects Started in 2020				
UTM Student Services Commons P300-20-025	October-21	\$13.7M		Construction LOA awarded - 31 March 2022. Project Completion - October 2023 35% Construction Complete
Projects Started in 2017				
UTM New Science Building P300-17-024	December-17	\$162.6 M		Construction LOA Start - 1 April 2020. Project Completion - September 2023 89% Construction Complete
Notes:	l		ı	1
External Approvals				
Dates: Dates that are noted are anticipated	dates or dates that approva	ıl was received.		

Project completion is defined as Substantial Completion

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS OCCUPIED as at 31 January 2023

	GC API	GC APPROVAL		
	DATE	TPC BUDGET (\$ M)	OCCUPANCY DATE	COMMENTS
Projects Started in 2017				
W. G. Davis Building Renovation	October-17	Construction	Final phase received	Additional works was requested to renovate two washrooms to
Phase 2 (Meeting Place)		Awarded	occupancy	address water leakage to the book store. The anticipated tile delivery date is mid-March.
P300-17-003		\$26.6 M	7-Feb-20	
Projects Started in 2014				
Deerfield Hall (North Building) Phase B		Construction	Occupied as of	Deficiencies approximately 99% complete.
P300-14-002		Awarded	29-Aug-18	1 deficiency remains to be completed.
		\$121 M		