

# University of Toronto

#### CAPITAL PROJECTS DEPARTMENT

TO: Business Board

SPONSOR: Nick Zouravlioff, Acting Chief Capital Projects Officer

CONTACT INFO: 416-946-7636 or email: nick.zouravlioff@utoronto.ca

DATE: June 1, 2007 for June 21, 2007

AGENDA ITEM: 9 (a)

### ITEM IDENTIFICATION:

Report on Capital Projects

#### JURISDICTIONAL INFORMATION:

The Business Board reviews reports with respect to Capital Projects of the University.

### PREVIOUS ACTION TAKEN:

N.A.

#### **HIGHLIGHTS:**

A report highlighting the University's capital expansion program has been prepared for information for the Business Board. The report provides information on Projects over \$2 million that are "currently under construction," and Projects "currently occupied but not officially closed".

FINANICAL AND/OR PLANNING IMPLICATIONS:

N.A.

#### **RECOMMENDATION:**

For information.

### **BUSINESS BOARD APPROVED CAPITAL PROJECTS UNDER CONSTRUCTION** as at May 31, 2007

	ORIGINAL APPROVAL (OAGC)		SUPPLEMENTARY APPROVALS (SA) AND VARIANCES					(Favourable)/Unfavourable			
	Date		Date	Detail	Forecast Final Cost- <b>FFC</b>	\$\$ % Variance of FFC to Final Approval		Variance Code (1, 2, 3, 4)	Comments	Occupancy Date Target Actual	
					0000 110	to Final Apploval	to Filial Apploval	(1, 2, 3, 4)		raigei	Actual
Projects Started in 2003											
37 Economics	May-03	\$6.00	- Jun-04 May-06	- \$7.82 \$15.30	\$15.30	\$0.00	0.0%	1	* Originally a 2 phased project  * Revised scope - one phase only  * Now both phases currently UNDER CONSTRUCTION	February-08	
Projects Started in 2004											
41 UTM Residence Phase 8	Jun-04	\$26.22	- Aug-05	- \$26.72	\$26.72	\$0.00	0.0%	1	* Increase in scope and floor area	April-07	-
Projects Started in 2005											
UTSC Infrastructure - Phase 4	Oct-05	\$2.92	- Mar-06	- \$3.17	\$3.17	\$0.00	0.0%	1	*Increase in scope, Forecast to be ON budget	April-07	
48 CBTC	Feb-05	\$13.16	- Mar-06	- \$14.46	\$14.46	\$0.00	0.0%	4	* Increase in scope - 4.16 V cable loop added	June-07	-
Projects Started in 2006											
50 UTSC Infrastructure - Phase 5	Feb-06	\$4.53	-	\$4.53	\$4.53	\$0.00	0.0%		*Forecast to be ON budget	October-07	
51 UTSC East Arrival Court	Feb-06	\$3.11	-	\$3.11	\$3.11	\$0.00	0.0%		*Project on Hold		
52 Centre for Criminology	May-06	\$2.11	-	\$2.11	\$2.11	\$0.00	0.0%		*Forecast to be ON budget	July-07	
UTSC Science Building	Jun-05	\$31.50	Feb-06 Sep-06 Nov-06	- \$33.09 \$35.09 \$37.09	\$37.09	\$0.00	0.0%	1	* Increase in scope-add full basement & connection	September-08	-
Cooling Infrastructure Upg and Light Retrofit	Feb-06	\$19.87	- Sep-06	\$21.86	\$21.86	\$0.00	0.0%	2	* Tender cost higher than budgeted	May-08	
Medical Academy at UTM	Dec-06	\$20.11	-	\$20.11	\$20.11	\$0.00	0.0%		*Forecast to be ON budget	September-07	
Projects Started in 2007		•	•	<u>,                                    </u>			<u> </u>		•	<u>,                                    </u>	
57 Department of Anthropology, Hughes Bldg	Mar-07	\$9.76	-	\$9.76	\$9.76	\$0.00	0.0%		*Forecast to be ON budget	January-08	
58 Lash Miller Chemical Labs Phase II	Mar-07	\$5.00	-	\$5.00	\$5.00	\$0.00	0.0%		*Forecast to be ON budget	September-07	
59 St George Exam Facility	Apr-07	\$10.60		\$10.60	\$10.60	\$0.00	0.0%		In Design	January-08	
Total		\$154.89		\$169.78	\$173.82	\$0.00	0.0%				

(5)

(a)

(b)

#### LEGEND

(1) Sum of Original Approvals - \$

(1)

- (5) Forecast Final Cost \$
- (a) Total Variance \$
- (b) Total Variance- %

Approved Final Value by GC VP-BA Approval

#### COMMENTS

- 1 Scope Change
- 2 Tender Higher
- 3 Site Conditions/Coordination 4 Combination of Above

## **BUSINESS BOARD APPROVED CAPITAL PROJECTS OCCUPIED**

as at	May	31,	2007
-------	-----	-----	------

	ORIGINAL APPROVAL (OAGC)		SUPPLEMENTARY APPROVALS (SA) AND VARIANCES					(Favourable)/Unfavourable			
	Date	Amount	Date	Detail	Forecast Final Cost- <b>FFC</b>		% Variance of FFC to Final Approval	Variance Code (1, 2, 3, 4)	Comments	Occupa Target	ncy Date Actual
<b>-</b>						to i mai / ippiorai	to i mai / ippi o rai	( , =, 0, .)		. a. get	7101001
Projects Started in 2001									101111111111111111111111111111111111111		
4 CCBR	Jun-01		- Jan-03	- \$87.60					* Original plan with 5 shelled floors  * Scope increase - atrium		
		\$85.10	Oct-04	\$96.60	\$95.60	(\$1.00)	(1.0%)	1	* Scope increase - infill of shelled floors	May-05	August-05
Projects Started in 2002											
Woodsworth Residence	Jun-02	\$32.00	-	\$32.00	\$32.00	\$0.00	0.0%		* Forecasted to be ON budget	April-04	May-04
Projects Started in 2003											
UTM Alumni Gates	Jul-03	\$2.50	-	\$2.50	\$2.50	\$0.00	0.0%		*Forecast to be ON budget	August-05	August-05
UTSC Student Centre	May-03	\$13.93	- May-05	\$0.00 \$14.39	\$14.39	\$0.00	0.0%	4	* Forecasted to be ON budget	July-04	September-0-
UTM HMALC	Sep-03	\$34.00	-	\$34.00	\$34.00	\$0.00	0.0%		* Forecasted to be ON budget	September-06	October-06
Pharmacy	Nov-01	\$70.00	- Jun-03 Jun-06	- \$75.00 \$77.00	\$77.00	\$0.00	0.0%	4	* Increase in scope - loading dock/glazing * Forecasted to be ON budget	September-05	May-06
Projects Started in 2004		\$70.00	Jun-06	\$77.00	\$77.00	φυ.υυ	0.0%		Porecasied to be ON budget	September-05	May-06
UTM Wellness Centre	Jan-04	\$24.50	-	\$24.50	\$24.50	\$0.00	0.0%		* Forecasted to be ON budget	September-06	October-07
Projects Started in 2005											
Multi-Faith Centre	Jun-05	\$3.39	Sep-06	\$3.63	\$3.63	\$0.00	0.0%	1	*Forecast to be ON budget	November-06	January-07
155 College Renovations	Jun-04	\$24.14	- Jan-05	- \$28.00	\$25.00	(\$3.00)	(10.7%)	1	* Increase in scope - HVAC and electrical * Forecasted to be UNDER budget	September-05	September-05
BCIT 6th Floor - Math Dept.	Feb-05	\$5.68	-	\$5.68	\$5.18	(\$0.50)	(8.7%)	•	* Forecasted to be UNDER budget	August-05	August-05
Projects Started in 2006											
Varsity Centre - Phase 1	Jun-05	\$16.39	- May-06	- \$21.75	\$21.75	\$0.00	0.0%	4	* Combination of factors - over budget * Forecasted to be ON budget	September-06	January-07

Total \$311.63 \$337.35 \$335.55 (\$4.50) (1.3%) (b) (5) (a) (1)

- LEGEND
  (1) Sum of Original Approvals \$
- (5) Forecast Final Cost \$
- (a) Total Variance \$
- (b) Total Variance- %

Approved Final Value by GC VP-BA Approval

COMMENTS

- 1 Scope Change
- 2 Tender Higher
- 3 Site Conditions/Coordination
- 4 Combination of Above