



UNIVERSITY OF
TORONTO

OFFICE OF THE GOVERNING COUNCIL

MEMORANDUM

To: Members of the Planning and Budget Committee

From: Anwar Kazimi, Secretary to the Committee

Date: November 4, 2010

Re: Material for the Meeting of Wednesday, November 10, 2010

(a) Agenda Package

Enclosed is the agenda package for the meeting of the Planning and Budget Committee that will be held on **Wednesday, November 10, 2010 at 4:10 p.m. in the Council Chamber, Simcoe Hall, 27 King's College Circle**. If members have questions on any of the agenda items, please notify me by 12 noon on Tuesday, November 9, 2010, so that appropriate information may be obtained. I can be reached by phone at (416) 978-8427 or by e-mail at anwar.kazimi@utoronto.ca.

(b) Confirmation of Meeting Attendance

Please contact Ms Kata Skoko by phone (416-978-6576) or email (governing.council@utoronto.ca) to indicate whether or not you will be able to attend the meeting, so that we may ensure that quorum will be met.

Thank you.

58174



PLANNING AND BUDGET COMMITTEE
Wednesday, November 10, 4:10 p.m.

Council Chamber, Simcoe Hall

AGENDA

- 1. Chair's Welcoming Remarks**
- 2. Report of the Previous Meeting (September 20, 2010)***
- 3. Business Arising from the Report of the Previous Meeting**
- 4. Senior Assessor's Report**
- 5. Presentation on Pension Plan Matters***
- 6. Capital Project: Project Planning Report for the University of Toronto St. George Campus Data Centre Renewal***

Be It Recommended to the Academic Board:

1. That the Project Planning Report for the Renewal of the St. George Data Centre in its present location in the McLennan Physical Laboratories Building be approved in principle.
2. That the project scope for Phase 1, as identified in the Project Planning Report, be approved at a total project cost of \$5,160,100 with sources of funding as follows:

Information & Technology Services	\$ 2,835,000.00
<u>Central funding</u>	<u>\$ 2,325,100.00</u>
Total	\$ 5,160,100.00

3. That, pending available funding, Phase 2 be brought forward to implementation through the Accommodation and Facilities Directorate in accordance with the Policy on Capital Planning and Capital Projects.
- 7. Date of the Next Meeting – Wednesday, January 12, 2010, 4:10 p.m.**
- 8. Other Business**

* Documentation is enclosed.

UNIVERSITY OF TORONTO

THE GOVERNING COUNCIL

**REPORT NUMBER 138 OF THE PLANNING AND BUDGET COMMITTEE
September 20, 2010**

To the Academic Board,
University of Toronto

Your Committee reports that it held a meeting on Monday, September 20, 2010 at 4:10 p.m. in the Council Chamber, Simcoe Hall, at which the following were present:

Dr. Avrum Gotlieb (In the Chair)
Professor Cheryl Misak, Vice-President
and Provost
Ms Catherine J. Riggall, Vice-President,
Business Affairs
Professor Scott Mabury, Vice-Provost,
Academic Operations
Professor Parth Markand Bhatt
Professor Elizabeth Cowper
Mr. Shaun Datt
Professor Meric S. Gertler
Professor Christina E. Kramer
Dr. Jim Yuan Lai
Professor Henry Mann
Professor Douglas McDougall
Ms Natalie Melton
Ms Carole Moore
Dr. Susan Rappolt
Ms Lynn Snowden
Mr. W. John Switzer

Non-voting Assessors:

Mr. Nadeem Shabbar, Chief Real Estate
Officer
Ms Elizabeth Sisam, Assistant Vice-
President, Campus and Facilities
Planning

Secretariat:

Mr. Anwar Kazimi, Secretary
Ms Mae-Yu Tan, Assistant Secretary of the
Governing Council

Regrets:

Professor Miriam Diamond
Professor Philip H. Byer
Mr. Ken Davy
Dr. Chris Koenig-Woodyard

In Attendance:

Mr. Steve Bailey, Director, Office of Space Management
Mr. Jim Delaney, Director, Office of the Vice-Provost, Students
Ms Sheree Drummond, Assistant Provost
Ms Nora Gillespie, Legal Counsel, Office of the Vice-President and Provost

ITEM 6 IS RECOMMENDED TO THE ACADEMIC BOARD FOR APPROVAL. ALL OTHER ITEMS ARE REPORTED FOR INFORMATION.

1. Chair's Welcoming Remarks

The Chair welcomed members to the meeting. He relayed the regrets of Vice-Chair, Professor Miriam Diamond at being unable to attend the first meeting of the Committee. He introduced himself and the Senior Assessor, Professor Cheryl Misak, Vice-President and Provost. He then called on members to introduce themselves.

Role and Conduct of Members

The Chair reminded members that they were expected to act in the best interests of the University and not as an agent of a particular constituency. Members had an obligation to ensure that the University was strengthened by the decisions that they made. His expectations were that the meetings of the Committee would be conducted in an atmosphere of respect, collegiality, and civility. He hoped that the meetings would provide an opportunity for members to express their views on matters under consideration, and he encouraged members to participate freely in the discussions of the Committee. If members required information of an unusual nature or planned to raise particularly complex questions, they were asked to inform the Secretary or the Chair well before the meeting so that the requested information could be obtained in time for the meeting.

Governance Portal

The Chair stated that in November 2009, the Secretary of the Governing Council had consulted with the Executive Committee on a proposal to establish a "governance portal" to support the work of the Governing Council and its Boards and Committees. The intent in introducing the portal was threefold:

1. to improve members' on-line access to both public and confidential governance documentation in support of their responsibilities;
2. to create efficiencies in the Secretariat, using administrative staff time more effectively; and
3. to reduce paper consumption and mailing/courier expenses related to agenda package distribution, while enhancing the timeliness of distribution.

With the positive feedback of Executive Committee members, the Office of the Governing Council proceeded to investigate available options, including both in-house and external vendors. Diligent Board Member Services Inc. had been engaged to implement Diligent Boardbooks (DBB) as the governance portal. Through the use of DBB, members would be able to read meeting documentation online, print selectively from an agenda package, or print the materials in their entirety. A message had been sent to members in the week prior to the meeting by the Secretary of the Governing Council on the implementation of the Governance Portal. Beginning the week of September 20, 2010, members would be contacted by a Diligent representative to arrange for a time for a one-on-one online introduction and training session. The session, which used a "screen sharing" approach, was expected to last less than thirty minutes. Subsequent "24/7/365" technical support would be made available to all members. It was expected that the training sessions for all members would be completed by October 22, 2010, and that the implementation of the portal would occur over meeting Cycles 2 and 3. The Chair said that the feedback from members on the implementation and ease of use of the portal would be important in making further enhancements to it.

2. Orientation

The Chair provided an overview of the Committee and its function with the use of PowerPoint slides which are appended to this report. During the presentation, the following points were highlighted:

Structure of the Governing Council and its Boards and Committees

- The Planning & Budget Committee was a standing committee of the Academic Board. It was the entry level of governance for a number of major items.
- The Committee was responsible for carefully reviewing the matters brought before it, before making recommendations for approval to the Academic Board.

Budget

- With respect to budget matters, the Committee had broad responsibility for the overall allocation of university funds.

Capital Projects

- Projects in excess of \$2 million - The *Policy on Capital Planning and Capital Projects* required that all capital projects with a projected cost of more than \$2 million be approved by the Governing Council on the recommendation of the Planning and Budget Committee and the Academic Board. The Committee was also responsible for recommending approval of the allocation of any University funds or borrowing capacity used for capital projects costing \$2 million or more.
- Projects less than \$2 million - The Accommodation and Facilities Directorate (AFD) had authority to approve capital projects with an expected cost of less than \$ 2 million. The Planning and Budget Committee received an annual report of those projects from the AFD. The annual AFD report for the 2009-2010 Academic Year was scheduled to be presented to the Committee at its meeting on January 12, 2011.

New Academic Programs

- While the Committee on Academic Policy and Programs made recommendations concerning the academic content and requirements of new academic programs, the Planning and Budget Committee considered the planning and resource implications of such proposals.
- The Academic Board then considered the proposed program on the recommendation of both standing committees and in turn recommended the proposal for approval to the Governing Council.
- The process for the approval of new academic programs was under review and would be brought forward to governance at a later date.

The Chair noted that additional information about the Committee's areas of responsibility was available in its Terms of Reference, which had been included in the agenda packages distributed to the members. He encouraged members to become familiar with the Terms so that the Committee's deliberations could be focused appropriately.

3. Report of the Previous Meeting (May 5, 2010)

Report Number 137 (May 5, 2010) was approved.

4. Business Arising from the Report of the Previous Meeting

There was no business arising from the report of the previous meeting.

5. Senior Assessor's Report

Professor Misak began by drawing the members' attention to media reports about the public-sector wage and salary restraints. The provincial government had asked public-sector employers and employees to work collectively towards wage and salary restraint. However, no legislation had been put in place to mandate that restraint for employees with collective agreements. The University had been working through the complexities related to wage restraint as they had appeared over the previous year. The University was committed to making an attempt towards this goal in a vigorous and robust manner. Nevertheless, there were issues that were beyond the University's control. As an example, the University was awaiting a two-year arbitrated award concerning salary and benefits for faculty represented by the University of Toronto Faculty Association (UTFA). In response to a question from a member about the relationship between the position of the provincial government and that of the arbitrators, Professor Misak's said that as there was no legislation in place dealing with this matter, the arbitrators may not feel themselves bound by any guidelines. Responding to another question, Professor Misak added that no details were available on whether an increase in wages would impact the funding formula. The provincial government had asserted that it would not pay for any increases to public-sector wages and salaries. This would place the University in an awkward position. The uncertainty over this issue continued.

Professor Misak said that the financial pressures faced by the University provided an impetus for the forthcoming fundraising campaign. The University was in the need of the goodwill of its friends and benefactors. A significant and major campaign drive was in preparation. A meeting of the Principals and Deans had been scheduled for the following week to study and enhance the existing draft of the campaign framework. The campaign framework would then be unveiled to the University. The President was closely involved with campaign plans and Professor Misak expressed her optimism for its success.

Next, Professor Misak gave the Committee advance notice of two projects that may be brought forward for Committee attention in the forthcoming governance cycles, pending appropriate consultations with relevant groups. Professor Misak informed the Committee that a proposal to relocate the John H. Daniels Faculty of Architecture, Landscape, and Design from 230 College Street to 1 Spadina Crescent was currently under consideration. If this were to go ahead, this would allow for a new site for the Student Commons. The site at 230 College Street was an ideal setting for the Student Commons. The administration was consulting with students about this matter and would continue to do so. Professor Misak said that the Committee would be informed as these plans unfolded over the course of the following months.

6. Policy on the Temporary Use of Space at the University of Toronto: Revision

Professor Misak noted the *Policy for the Allocation of Rooms – Extracurricular Bookings* dated from 1988 and as such was in need of revision. Several members of the administration had been working diligently in putting together an updated *Policy* that was consistent with the actual practices that had evolved. The aim of the revised *Policy* was to have a tri-campus document that provided clarity; the existing *Policy* applied only to a limited amount of space on the St. George Campus. The revised *Policy* addressed the core values of the University – freedom of expression and the desire to contribute to the community, balanced by the need to fully recover costs when renting space to external groups. The students, through their fees, should not subsidize external bodies who wished to rent space on campus.

In the discussion that followed, Mr. Delaney said that while the existing *Policy* was a collection of procedures, the revised *Policy* articulated principles for the rental of space to help administration across the tri-campus structure. A member noted that problems arose when external groups wanted to rent space on campus for unauthorized preparatory classes. She asked whether the revised *Policy* allowed the application of discretion to restrict such use. In response, Mr. Bailey said that the revised *Policy* provided support to the administration to exercise discretion for the use of space.

On motion duly moved, seconded, and carried

YOUR COMMITTEE RECOMMENDS

That the *Policy on the Temporary Use of Space at the University of Toronto at the University of Toronto*, be approved, replacing the *Policy for the Allocation of Rooms – Extracurricular Bookings* approved June 1, 1988, effective immediately.

Documentation is attached hereto as Appendix A.

7. Calendar of Business 2010-2011

The Chair noted that the proposed Calendar of Business for 2010-2011, had been included in the agenda package. It was an item for information. He advised members that it was a living document, and it was updated following each agenda planning meeting and again after each Committee meeting. Members were encouraged to review the Calendar carefully.

8. Report on Decisions under Summer Executive Authority

The Chair reported that no decisions that fell within the Committee’s Terms of Reference had been made under the Summer Executive Authority in 2010.

9. Date of the Next Meeting – Wednesday, November 10, 2010

The Chair reminded members that the next meeting of the Committee was scheduled for Wednesday, November 10, 2010 at 4:10 p.m. in the Council Chamber.

10. Other Business

There were no items of other business.

The meeting adjourned at 4:45 p.m.

Secretary

Chair



UNIVERSITY OF
TORONTO

Town Hall Meetings on Pension Matters

May 2010

To protect the confidential and proprietary information included in this material, it may not be disclosed or provided to any third parties without the approval of Hewitt Associates.

Agenda For Presentation


- ▣ Answer the following questions:
 1. What is the pension promise under the UofT Pension Plan?
 2. How is the pension promise funded?
 4. Is there currently enough money in the pension fund?
 5. How did we get to the current situation?
 6. What was the impact of UTAM's investment performance?
 7. What is the solvency issue that we hear about?
 8. What is being done to ensure the Pension Plan is healthy?
 9. Answer any other questions you have

What is the Pension Promise Under the UofT Pension Plan?

Plan Structure

- ▣ Defined benefit (DB) pension plan covering faculty and staff of the University of Toronto
- ▣ Funded by contributions from members and university
- ▣ Earned pension will be paid to you regardless of the Pension Plan's level of funding


How a Defined Benefit Plan Works



How Much Pension Will I Receive When I Retire?

Estimated Retirement Income

Highest Average Earnings as of June 30, 2010	Annual Pension at Age 65			Total	Cost to Purchase UofT Pension
	UofT Pension Plan	Canada Pension Plan	Old Age Security*		
\$40,000	\$19,390	\$10,000	\$6,200	\$35,590	\$341,111
\$60,000	\$30,910	\$11,210	\$6,200	\$48,320	\$544,000
\$80,000	\$43,030	\$11,210	\$6,200	\$60,440	\$757,000
\$100,000	\$55,150	\$11,210	\$6,200	\$72,560	\$971,000



* Excludes clawback that starts at net income over \$66,733 per year

How is The Pension Promise Funded?

Funding the Pension Promise

Funding Sources

Member Contributions




University Contributions



Investment Earnings




Cost of Pension Plan



Balancing Contributions and Investment Earnings


**Take Less Investment Risk
Target Lower Expected Returns
Target Higher Expected Contributions**

Cost of Pension Plan



**Take More Investment Risk
Target Higher Expected Returns
Target Lower Expected Contributions**

Cost of Pension Plan



Is There Currently Enough Money in the Pension Fund?

Pension Plan Balance Sheet

Liabilities	Assets
<p>The amount of money that should be in the pension fund to pay the projected pension benefits for service to date assuming that this money will earn the assumed investment return in the future</p>	<p>The amount of money actually held in the pension fund</p>

Assets Greater Than Liabilities = Funding Excess

Liabilities Greater Than Assets = Funding Shortfall


Pension Plan Balance Sheet—The Last 10 Years

As of July 1	Liabilities (billions)	Assets (billions)	Excess/(Shortfall) (millions)
2000	\$1.68	\$2.26	\$580
2001	\$1.77	\$2.06	\$290
2002	\$1.90	\$1.94	\$40
2003	\$2.07	\$1.86	(\$210)
2004	\$2.23	\$2.11	(\$120)
2005	\$2.41	\$2.32	(\$90)
2006	\$2.54	\$2.49	(\$50)
2007	\$2.75	\$2.93	\$180
2008	\$2.89	\$2.72	(\$170)
2009	\$2.98	\$1.95	(\$1,030)


How Did We Get to the Current Situation?

A Confluence of Factors


- ▣ The “perfect storm” that keeps returning



Market meltdown that created unprecedented negative rates of return



Lower interest rates driving up liabilities



Continually increasing longevity driving up liabilities

- ▣ Market cycles that have created long periods of favourable returns (the 1990's) leading to funding excesses and long periods of unfavourable returns (the 2000's) leading to funding shortfalls
- ▣ Funding excesses in “good times” spent on university contribution holidays, member contribution holidays, and plan improvements for active and retired members
- ▣ Has created significant pension funding issues for most pension plans, including those in the university sector


What Was the Impact of UTAM's Investment Performance?

Impact of UTAM's Investment Performance

- ▶ Through end of 2007, UTAM's investment performance was in line with other major pension plans—in fact, in 2007, the UofT pension fund had one of the highest rates of return
- ▶ In 2008, and for first six months of 2009, UTAM's investment performance was well below that of other major pension plans
- ▶ Had pension fund not underperformed in 2008/2009, funding shortfall as of July 1, 2009 would have been approximately \$600 million instead of \$1 billion
- ▶ President's Committee on Investment Policies, Structures, Strategies and Execution was created to review UTAM and made recommendations that will retain UTAM but change its governance structure

What is Being Done to Ensure the Pension Plan is Healthy?

Managing Long-Term Health of Pension Plan



**Determining
contribution levels
required**




**Monitoring
if investment return
expectations are achievable**




**Assessing
the cost of the various
benefit provisions**

Funding Sources—Contributions

Cost of Benefits Earned Each Year

Member Contributions  \$35 million per year (5.3% of salary)

University Contributions  \$73 million per year (10.9% of salary)

Contributions (Special Payments) Toward Funding Shortfall

University Contributions  \$27 million per year



Since 2004 Under
Pension Funding Strategy
Approved By Business Board

Funding Sources—Contributions

- ▣ Next actuarial valuation required to be filed with pension regulator is as of July 1, 2011
- ▣ 25% to 30% of funding shortfall already covered by existing University special payments of \$27 million
- ▣ Funding the balance of the shortfall will require a significant increase in University special payments:
 - Based on funding the shortfall over a 15-year period, additional special payments of approximately \$75 million per year will be required

Funding Sources—Investment Earnings

- ▣ Allocation of cost of benefits provided from Pension Plan between contributions and investment earnings is currently based on the pension fund assets earning a return of 4% above inflation:
 - If inflation is 2% per year, the investment return expectation for the pension fund is 6% per year
 - Most major pension plans are funded based on expected investment return of 3.5% to 4.25% above inflation
- ▣ Analysis being prepared to assess if that level of investment return is achievable in the future at a reasonable level of risk

What is the Solvency Issue That We Hear About?

Comparison of Going Concern and Solvency Valuations

	Going Concern Valuation	Solvency Valuation
Basis for Valuation	Plan continuing	Plan winding up
Assumption for Investment Return	Expected long-term rate of return on pension fund based on asset mix, with margin for adverse deviation	Annuity purchase rates and market interest rates for lump sums based on Government of Canada bonds
Assumption for Future Salary Increases	Included	Excluded
Assumption for Future Indexation of Pension Benefits	Included	Excluded
Assumption for Retirement Ages	Range of retirement ages based on plan experience which reflects plan provisions	Earliest possible retirement age which generates the highest value based on plan provisions and legislated "grow-in" provisions
Amortization Periods for Deficits	15 years	5 years (10 years with temporary solvency relief, which requires member consent)

How Does the UofT Pension Plan Compare to Other Public Sector Pension Plans?

Comparison to Other Public Sector Pension Plans

	UofT	University of Waterloo	McMaster University	Ontario Teachers' Pension Plan	HOOPP
Averaging Period For Earnings (yrs)	3	3	4	5	5
Benefit Rate					
■ Below CPP Wage Base	1.60%	1.40%	1.40%	1.55%	1.55%
■ Above CPP Wage Base	2.00%	2.00%	2.00%	2.00%	2.00%
Bridge Benefit to Age 65	no	no	no	yes	yes
Subsidized Payment Form					
■ With Spouse	60% J&S	LG10	50% J&S	50% J&S	60% J&S
■ Without Spouse	LG5	LG10	LG7	LG10	LG15
Earliest Age For Unreduced Early Retirement Pension	age 60 + 80 points	age 62	age 60 + 80 points	85 points	age 60 or age 55 + 30 years
Automatic Indexation of Pension Benefits	75% of CPI (first payment indexed)	100% of CPI	excess investment earnings only (threshold at 4.5%)	100% of CPI for pre-2010 benefits; 50% of CPI for post-2009 benefits plus top-up to 100% based on plan's funded status	75% of CPI for pre-2006 benefits only; no guaranteed indexing for post-2005 benefits
Member Contribution Rates (Ultimate Rate)					
■ Below CPP Wage Base	5.00%	5.80%	6.50%	10.40%	6.90%
■ Above CPP Wage Base	6.00%	8.30%/9.65%	8.75%	12.00%	9.20%



Other Questions?





OFFICE OF THE ASSISTANT VICE-PRESIDENT
CAMPUS & FACILITIES PLANNING

FOR INFORMATION:

TO: Planning and Budget Committee

SPONSOR: Elizabeth Sisam, Assistant Vice-President, Campus and Facilities Planning

CONTACT INFORMATION: 416-978-5515; avp.space@utoronto.ca

DATE: November 2, 2010 for November 10, 2010

AGENDA ITEM: 6

ITEM IDENTIFICATION:

Project Planning Report for the Renewal of the University of Toronto St. George Campus Data Centre.

JURISDICTIONAL INFORMATION:

Under the Policy on Capital Planning and Capital Projects, the Planning & Budget Committee reviews Project Planning Reports prepared for a capital project and recommends to the Academic Board approval in principle of the project.

BACKGROUND:

The University's main data centre moved to the McLennan Physics building in 1977. Built to house a mainframe computing platform and the supporting peripheral equipment of the day, and now well beyond its useful life, its design exposes the University's current information assets to greater risks than those ever conceived of in 1977.

Thirty-three years later, computing has become essential for the University to function. Most faculty, students and staff use computers on a daily basis for instructional activity, research, administrative work or communication.

The Data Centre houses all of the University's central business and critical systems. These information technologies provide a host of new marketing and communication methods and, through the web, showcase of the University internationally.

HIGHLIGHTS

The University requires a modern data centre that can accommodate necessary power and cooling densities. The University also needs to address the many single points of failure in the supporting infrastructure as well as building envelope deficiencies that pose a serious risk to the University's substantial investment in IT infrastructure and irreplaceable information assets.

Furthermore, to make a compelling case for divisions to host their servers centrally, either virtually or physically in the McLennan Data Centre, a data centre is required that instills confidence, eliminates the risks identified in the external audit¹ and provides access to better infrastructure (power, cooling, fire suppression, emergency power) than the divisions can afford on their own.

The University faces unprecedented financial pressures including many competing demands for funding. Nonetheless, it is an inescapable fact that the University is more heavily dependent than ever before on a stable network and highly-available central services operating 7 days a week, 24 hours a day.

Approval in principle is being sought for two phases, the first to address risk mitigation and the second to provide growth capacity. It is recommended that Phase 1, risk mitigation, including the emergency backup generator, be implemented now.

The proposed project will not require any additional building area and the move into renovated space will liberate space, nearly 167 NASM, for reassignment by the Provost's office. An expanded use by Physics & Canadian Institute for Theoretical Astrophysics would be a possible outcome given that their research computers are currently in this space.

FINANCIAL AND PLANNING IMPLICATIONS

The Total Project Cost for Phase 1 which addresses risk mitigation, including an emergency generator is estimated to be \$5,160,100.

Phase 2 which addresses capacity growth will be an additional \$945,000.

The report seeks approval in principle for both phases and approval to implement Phase 1 of the Renewal of the St. George Data Centre.

Current operating costs in the McLennan Building are charged at a rate equivalent to \$119.23/GSM or \$85,488 for the existing space (717 GSM), thus for the reduced area to be allocated to the Data Centre (450 GSM) an annual cost of \$53,654 would be expected. However, because data centre power and cooling requirements are extraordinary, this method of calculating operating costs is inadequate. It is recommended that power use for the IT load and mechanical load be separately metered to apportion expenses to the Faculty of Arts and Science and separately to the Data Centre. For information, current average power costs for 2009-10 have been \$0.11118/kWh.

FUNDING SOURCES

Funding sources for Phase 1 of the project will be \$2,835,000.00 from Information & Technology Services and central funding of \$2,325,100.00.

¹ MP367 DC External Audit Report: <https://files.me.com/phopewell/q9065k>

SCHEDULE

- Planning and Budget recommendation November, 2010
- Academic Board recommendation November 2010
- Business Board recommendation December, 2010
- Governing Council approval December 2010
- Team selection & appointment January, 2011
- Construction start April, 2011
- Occupancy August, 2011

RECOMMENDATIONS

It is recommended that the Planning and Budget Committee recommend to the Academic Board:

1. That the Project Planning Report for the Renewal of the St. George Data Centre in its present location in the McLennan Physical Laboratories Building be approved in principle.
2. That the project scope for Phase 1, as identified in the Project Planning Report, be approved at a total project cost of \$5,160,100 with sources of funding as follows:

Information & Technology Services	\$ 2,835,000.00
<u>Central funding</u>	<u>\$ 2,325,100.00</u>
Total	\$ 5,160,100.00

3. That, pending available funding, Phase 2 be brought forward to implementation through the Accommodation and Facilities Directorate in accordance with the Policy on Capital Planning and Capital Projects.

**Project Planning Report for Renewal
of the St. George Campus
Data Centre**

Campus and Facilities Planning

November 2, 2010

Table of Contents

- I. EXECUTIVE SUMMARY2**
- II. PROJECT BACKGROUND.....5**
 - a. Membership5
 - b. Terms of Reference5
 - c. Background Information5
 - d. Statement of Academic Plan6
 - e. Space Requirements7
- III. PROJECT DESCRIPTION.....9**
 - a. Site Options Considered9
 - b. Space Program and Functional Plan.....10
 - c. Design Objectives13
 - d. Building Considerations14
 - e. Site Considerations.....17
 - f. Campus Infrastructure Considerations17
 - g. Secondary Effects.....18
- IV. RESOURCE IMPLICATIONS18**
 - a. Total Project Cost Estimate.....18
 - b. Schedule.....18
 - c. Operating Costs.....18
 - d. Funding Sources.....19
- V. RECOMMENDATIONS19**

Table of Figures

- Figure 1 - McLennan Physics Building, Existing Third Floor Plan7
- Figure 2 - McLennan Physics Building, Proposed Third Floor Plan10
- Figure 3 - Potential rack layout, new Data Centre, room 367D.....12
- Figure 4 - Potential mechanical schematic elevation, room 367D.....12

Appendices

- Appendix 1 - Existing Space Inventory7
- Appendix 2 - Existing Equipment Inventory (available on request)10
- Appendix 3 - Total Project Cost Estimate (available on request)12
- Appendix 4 - Location Comparison Table.....12
- Appendix 5 - Summary of Asbestos Containing Materials17
- Appendix 6 - Design Objectives, Operational Criteria and Phased Approach.....18

I. EXECUTIVE SUMMARY

The University’s main data centre moved to the McLennan Physics building after the initial data centre was destroyed by a fire in the Sanford Fleming building in 1977. Built to house a mainframe computing platform and supporting peripheral equipment of the day, and now well beyond its useful life, its design exposes the University’s current information assets to greater risks than those ever conceived of in 1977.

Thirty-three years later, computing has become essential for the University to function. Most faculty, students and staff use computers on a daily basis for instructional activity, research, administrative work or communication.

These information technologies provide a host of new marketing and communication methods and, through the web, provide the primary showcase of the University to the world.

The Data Centre houses all of the University’s central, business critical systems such as:

- ROSI student information system
- BlackBoard Learning Management System
- UTOR Info (Uoft’s main web page)
- AMS/SAP
- DUA systems
- Internet & Research network connectivity for St George, UTSC & UTM
- All fibre optic network connections for the St George Campus, connecting all departmental networks
- Campus Wireless Network
- Server Virtualization Service
- MROL (My Research Online)
- Procurement Services UShop
- UTOR ID & UTOR Authentication
- UTOR Exchange (staff & faculty e-mail & calendaring)
- Blackberry Enterprise Server
- OCTEL voicemail system
- UTOR Mail (student, faculty and staff e-mail)
- UTOR Recover (central backup service)
- UTOR CSI (managed desktops & storage for Simcoe Hall et al)
- Police network & terminal server for squad cars
- Enterprise data storage & archiving

As computers have evolved over the past 30 years, consequently power and cooling demands have increased dramatically. The power-density of rack-optimized and “blade” servers continue to increase. Racks once containing a single computer can now hold 40 or more. As a consequence, and due to the lack of a structured cabling system to deal with this added complexity, the existing raised floor air conditioning plenum is clogged with network and power cabling. This prevents proper cooling of the IT loads and greatly reduces efficiency. Mechanical support systems that were adequate for a single mainframe are now inadequate, prone to failure¹, and have already caused campus-wide IT service outages.

There have been leaks² from overhead roof drains and other sources that have resulted in service outages and damaged equipment. Facility-wide environmental monitoring alerting operations staff to leaks, thermal problems, or other factors that could endanger the equipment and/or cause a service outage is necessary.

The facility lacks emergency backup power generation capability in the event of a prolonged (i.e. longer than 10 minutes) power outage. It has already been shown,

¹ AC Compressor failure on June 24th, 2010
Critical cooling tower failure on August 29th, 2010

² Flood in MP367 from Mechanical Penthouse on June 17th 2009
Flood in MP367 on June 24th 2009 due to plugged AC drain

through the extensive analysis conducted while preparing the I+TS Incident Response Plan³ for water in the Data Centre, that the time to restore services following a planned, graceful shutdown is between 2 and 10 hours. Following an *unplanned* shutdown, which would occur after the 10 minutes of UPS battery backup is depleted, the time to restore only the most critical services would increase to between 5 hours and 2 days, assuming that the data was not corrupted by the shutdown and/or the equipment damaged.

A service outage of these proportions – ROSI, BlackBoard, E-mail etc unavailable for hours or days - would result in significant challenges for the University.

Recommendations:

The University requires a modern data centre that can accommodate necessary power and cooling densities. The University also needs to address the many single points of failure in the supporting infrastructure as well as building envelope deficiencies that pose a serious risk to the University's substantial investment in IT infrastructure and irreplaceable information assets.

Furthermore, to make a compelling case for divisions to host their servers centrally, either virtually or physically in the McLennan Data Centre, a data centre is required that instils confidence, eliminates the risks identified in the external audit⁴ and provides access to better infrastructure (power, cooling, fire suppression, emergency power) than the divisions could afford on their own.

It is recognized that the University faces unprecedented financial pressures and that there are many competing demands for funding. Nonetheless, it is an inescapable fact that the University is more heavily dependent than ever before on a stable network and highly-available central services operating 7 days a week, 24 hours a day.

This proposal divides the renovation into two phases, Risk Mitigation and Capacity Growth. Phase 1 addresses Risk Mitigation issues while Phase 2 allows for additional Capacity Growth.

The report seeks approval in principle for both phases and approval to implement Phase 1 of the Renewal of the St. George Data Centre.

The proposed project will not require any additional building area and the move into renovated space will actually liberate space, approximately 167 NASM, for reassignment by the Provost's office, a 25% increase in space efficiency. An expanded use by Physics and Canadian Institute for Theoretical Astrophysics would be a possible outcome given that their research computers are in currently in this space.

The engineering and construction team selection process for the Data Centre will begin immediately following project approval, with an anticipated construction start in April, 2011, and occupancy by August, 2011.

³ IRP Best Case: <https://files.me.com/phopewell/hd3ebm>

IRP Worst Case: <https://files.me.com/phopewell/mavyj4>

⁴ MP367 DC External Audit Report: <https://files.me.com/phopewell/q9065k>

Current operating costs in the McLennan Building are charged at a rate equivalent to \$119.23/GSM or \$85,488 for the existing space (717 GSM), thus for the reduced area to be allocated to the Data Centre (450 GSM) an annual cost of \$53,654 would be expected. However because data centre power and cooling requirements are extraordinary, this method of calculation of operating costs is inadequate. It is recommended that power use for the IT load and mechanical load be separately metered to apportion expenses to the Faculty of Arts and Science and separately to the Data Centre. For information, current average power costs for 2009-10 have been \$0.11118/kWh.

The estimated Total Project Cost for Phase 1, of the project, which addresses risk mitigation and provides an emergency generator, is \$5,160,100.

Phase 2, addressing capacity growth, is estimated to cost \$945,000. This report is seeking approval for the implementation of Phase1 only.

Funding sources for Phase 1 of the project will be \$2,835,000 from the Information and Technology Services and \$2,325,100 from central funding.

II. PROJECT BACKGROUND

a. Membership

Patrick Hopewell	- Director, Enterprise Infrastructure Solutions
John Calvin	- Manager, Data Centres
Bruce Wildfong	- Supervisor, Network Operations
Ron Swail	- Assistant Vice-President, Facilities & Services
Bruce Dodds	- Director, Utilities & Building Operations, Facilities & Services
Julian Binks	- Director, Planning & Estimating, Capital Projects, Real Estate Operations
Alan Webb	- Planner, Campus & Facilities Planning
Olivier Sorin	- Graduate Student, Humanities, French

b. Terms of Reference

1. Propose a plan that will address the current and future requirements for the University of Toronto St. George Campus Primary Data Centre.
2. Review options for the location of the Data Centre and recommend a preferred location that will best serve the University.
3. Identify the capital cost of the Data Centre and all other resource implications, including projected increases to the annual operating cost as a result of the plan.
4. Identify any costs associated with staging during implementation of the project.
5. Identify a funding plan for the project.
6. Report by November, 2010.

c. Background Information

A Two Phase Data Centre Renewal Plan

The primary purpose of any data centre is to provide a protected and stable operating environment for the critical information systems and assets on which an institution relies. The University's Data Centre is no different in that respect. Were one to design a new data centre without regard for cost, complete redundancy would be designed.

In banking and brokerage, that would be two data centres, each having two separate utility feeds, two uninterruptible power supplies, two generators, two cooling towers, two chilling and air-handling systems. This complete redundancy affords one the ability to maintain one mechanical system, while the other supports the continued operation of the data centre.

In higher education, complete redundancy in all systems is typically financially unfeasible. Thus, every design decision, short of total redundancy, is necessarily a trade-off between cost and risk. To make an informed decision, these risks must be understood and accepted by the University. What must be prevented above all else is

the complete and prolonged loss of service affecting the information systems supporting the academic, research, and administrative functions of the University.

Computers cannot operate without both electricity and cooling in roughly equal proportions. Even with an Uninterruptable Power Supply (UPS), a loss of power to the building (or a tripped main breaker) will ultimately result in an uncontrolled total shutdown of the facility 10 minutes later, when the UPS batteries eventually run down. A loss of cooling will have a similar effect when the temperature in the Data Centre rises above a critical threshold. What this means in practical terms is that for any electrical and most cooling failures, if the issue cannot be resolved quickly, the result is likely a complete shutdown of all services.

Enterprise Infrastructure Solutions (EIS) requested Ehvert Engineering to design a data centre for the University that would be located in the McLennan building reusing part of the existing facility, according to industry best practice and without discussion of costs. This design informed the discussion of how best to build a 280 m² data centre having 350kW IT load. The result was a \$10M design incorporating all of the redundant elements that a proper data centre should have.

EIS then removed from that design those redundancy features that were appropriate to the University's mission but cost prohibitive (a second UPS, a second generator, a redundant electrical supply and distribution system). In short, the ability to grow the Data Centre beyond 350kW IT load, without a total shutdown to install a new building electrical service, is sacrificed. A designed valued at \$6M remained, appropriate to the needs and resources of the University over the long term, but perhaps too large to accommodate in any single budget year. Working with Ehvert Engineering, that \$6M design has been broken into two phases, which when completed will provide an appropriate level of redundancy in both power and cooling as well as additional capacity.

Thus, few of the operational risks associated with the current machine room, other than fire and flooding, are mitigated until after Phase 1 has been completed. Until such time as there is a generator that powers both the IT and mechanical loads, and a redundant cooling plant that can be powered by that generator, the risk of a prolonged service outage due to scheduled and unscheduled power outages remain. The last scheduled building electrical maintenance lasting 12 hours was March 2007 and the next is to be scheduled before the end of this fiscal year. However, the two phases of the plan have been designed with the goal of continuous Data Centre operation from the completion of Phase 1 through to the completion of Phase 2. Keeping the Day-1 load of 125kW (16 cabinets only) operational through the implementation of Phase-2 was integral to the Phase 1 requirements.

Phase 1 provides the ability to grow beyond 16 cabinets and/or 125kW IT by adding more cooling that will also serve as redundant cooling.

d. Statement of Academic Plan

The Data Centre plays a vital role in fulfilling the University's academic mission, allowing for the reliable and seamless storage and communication of information to many thousands of users daily. The Data Centre is also a critical piece of infrastructure to the administration of the institution, housing the AMS financial and payroll systems, ROSI Student Information System among many other key services.

Equipment Profile

The I+TS component of the existing McLennan Data Centre currently comprises a total of 66 server racks and a variety of peripheral equipment (e.g. tape backup libraries, UPS, fibre optic patch panels, etc). There are no staff in rooms 367 or 367D however the Network Operations Centre in room 367A accommodates four staff members whose workstations will be relocated to existing Information and Technology Services space in room 368. A staff member in room 367C will also be relocated to room 368.

The Existing Equipment Inventory is included in Appendix 2 (available on request).

III. PROJECT DESCRIPTION

a. Site Options Considered

A comprehensive analysis of the existing Data Centre was conducted in September 2009 by consultants at Bell Canada/Cesmic Group Ltd. The options for addressing the risks and deficiencies contained in the report included renovating the existing space or moving the data centre to a collocation facility. Professional collocation was eliminated early on because of the prohibitive annual costs, however a costing analysis was conducted by I+TS, in conjunction with the Real Estate Operations, to evaluate the relative costs of renovating the current space versus moving to leased space. The table in Appendix 4 shows the comparative OTO and annual costs applicable to portions of the Phase 1 project for the various locations considered.

	Advantages	Disadvantages
Renovate Existing DC	Building owned by The University	Single power feed to building
	No additional inter-networking costs	Higher capital cost to renovate
	Lower migration costs	
	Fewer and shorter service disruptions during migration	
	Proximate to existing support staff offices	
Professional DC Co-location	24x7 Security Guard and Monitoring	High annual operating costs
	Low upfront capital costs	No dedicated support staff office space available
		High moving costs
		High inter-networking costs
		Significant disruption/outages during migration
Off-Campus Leased DC Space		Year-to-year space commitment
	Frees up MP367 for other uses	High inter-networking costs
	Fibre optic connection diversity (905 King)	Higher moving costs
	A & B utility power feeds (905 King)	Significant disruption/outages during migration
		Lease costs could escalate after initial 1-5 year term (905 King)
		Renovation required at all sites visited to accommodate planned power density and to bring site up-to-date
	Generator is shared among all building tenants (905 King)	
		Dedicated staff office space not included in occupancy costs.

For a cost comparison of the specific sites considered, please refer to Appendix 4

It has been demonstrated that locating the Data Centre at the McLennan Building represents a significant annual savings in operating costs and significantly less risk and downtime than relocation to leased space. For example, the leased alternatives would provide a 5-year lease arrangement after which new lease costs would have to be negotiated and the co-location options are on a year-to-year basis.

Relocation of the Data Centre to an off-site facility will require downtime in order to move the existing hardware. The costs of relocating the hardware and the replacement of portions that cannot be easily relocated without damage have not been included in the estimate. Alternatively, to eliminate downtime for the transition to an off-site location, new hardware would have to be purchased (valued in excess of \$10 million) to allow for server migration.

Due to the advanced age of many of the production servers, and the fact that the servers are not being replaced as part of this project, there is a very high risk that the vibration and impact to which they would be subjected in the course of external relocation would result in about 30% being inoperable at the destination site. This is in addition to the length of downtime that would result from having to dismantle, move and setup the

servers at the new location. Downtime and risk could be reduced significantly with new hardware and the ability to migrate services over the network to a new location.

b. Space Program and Functional Plan

The proposed phased renewal strategy calls for renovating the west section of the Data Centre, room 367D, and demolishing rooms 367B and 367C in order to create an open area of approximately 231 NASM. All central I+TS production servers and related data storage equipment would be able to move into this reduced footprint. The consolidation would be through a combination of server virtualization and optimized server rack layout.

The vacated side of the Data Centre, room 367, could then be divided into two sections by cage walls with a shared aisle in the middle. One side, measuring approximately 177 NASM, would be used by I+TS as Data Centre support space for optical fibre plant infrastructure, network racks, staging, setup and storage, as well as mechanical infrastructure serving the Data Centre. The other half of room 367, approximately 167 NASM would become available for reassignment by the Provost's office. An expanded use by Physics & CITA would be a possible outcome given that the research computers are in currently in this space.




Figure 2 - McLennan Physics Building, Proposed Third Floor Plan

Figure 3 (following page) shows one possible layout for the renovated data centre and was suggested as part of the Ehvert Engineering study conducted in June, 2010. It should be noted that rack layout, rack orientation, and the final number of racks containing server equipment, will depend on the method of cooling selected as a result of a comprehensive engineering study and design. The final layout may differ from what is shown below, however, the concept of rows with overhead cable management is the likely end product regardless of cooling and electrical distribution method selected.




Figure 3 - Potential rack layout, new Data Centre, room 367D




Figure 4 - Potential mechanical schematic elevation, room 367D

A detailed space program (to be read in conjunction with the functional plans) is listed as follows:

Data Centre (Main Room)

This room must be a secure and protected, scalable, high-availability, high-density computing environment to house only the rack-mounted servers and associated peripheral equipment of the Data Centre.

Data Centre (Support Area)

This area will act as support space for the Data Centre’s main room and could include: a networking room to house existing MAN and WAN connections, a testing/staging area, and a secure storage area.

Please see Space Program below for additional information.

Space Program for the Data Centre Renewal		NASM
Data Centre - Main Room		
Server/Rack Area		231.0
Data Centre - Support Space		
Network Area		59.0
Testing/Staging Area		59.0
Secure Storage Area		59.0
Grand Total		408.0

c. Design Objectives

To develop and deliver professionally managed, central facilities to accommodate and support core IT and computing services in a cost-effective manner to meet the academic and administrative needs of the University.

In achieving this goal, the guiding values and principles are:

- **Predictability, reliability and resilience**
- **Cost effectiveness and efficiency**
- **Managing risk** to meet business continuity and disaster recovery requirements
- **Energy efficiency** to minimize carbon emissions
- **Flexibility and scalability** to meet the changing needs of the University

A detailed description of the design objectives, operational criteria and of the phased approach can be found in Appendix 6.

f. Building Considerations

The new Data Centre should be created in line with industry best practices for redundancy and security and must be able to support the next generation of high density computing equipment.

The existing Data Centre contains a high number of risk factors including but not limited to an old and temperamental power distribution network, inadequate cooling distribution, and faulty drainage from the floors above, insufficient physical security and lack of proper rack level documentation.

In order to significantly reduce the risk level within the Data Centre, multiple systems should be addressed. These systems include: the cold air distribution system as well as the hot air return system; Electrical Distribution and UPS systems; Physical Security and Auditing controls; and the raised floor system, which should be replaced.

In order to prepare room 367D to house the new Data Centre, a program must be designed to remove and replace the existing raised floor system, after thoroughly cleaning the area, patching the concrete, and addressing any structural deficiencies. Roof and floor drains above must be repaired where required, moved to a location outside the Data Centre foot print where possible, and fitted with a secondary containment system that would direct water away from the Data Centre in the event of a leak.

Standardized server racks should be used; overhead network and power distribution cabling; and rack mounted PDU's that are metered and managed should be used in every rack. New racks should have pre-terminated ports for copper and fibre backbone connections to the existing network so as to contain each system and enable manageability to the rack level. These changes will allow for higher density server technologies and the migration away from older systems over time.

Mechanical

Heating, Ventilation and Air Conditioning

The area is currently served by 4 reciprocating chillers that produce chilled water at the rate of 250 Tons. The majority of this equipment dates from the late 1970's. Heat is expelled via a closed metal cooling tower which has recently failed, forcing an emergency shutdown of the facility to be commenced. The chilled water is used by the computer room air handlers that date from about 1978. About 25-30 Tons of the cooling capacity is used for the laser labs in the basement.

The chillers currently in place use R-22 refrigerant (an HCFC) which is gradually being phased out over the next few years. While we would still be able to operate them, replacement of the compressors in the event of a failure or refilling of the system will start to get more and more difficult, and historically we have had to replace compressors on these units.

Air handler #7 serving the area should be upgraded or replaced as this unit is required to perform a major role in the sensible cooling, humidification/dehumidification and ventilation of the support areas.

In general a key design principle should be the use of equipment cabinets that are integrated into the overall facility heat load management to further increase the cooling efficiencies.

The goals of the mechanical design are:

- Lower annual maintenance cost
- Improve performance and efficiency
- Improve access to equipment
- Provide for free cooling and partial free cooling capabilities
- N+1 redundancy in all active equipment components

Electrical

The 750kW feed that previously serviced the CRAY computer can be used for the IT Loads (up to 350kW); and the mechanical load. Without having a second utility power feed for the Data Centre, a generator, capable of supporting both the IT and mechanical loads, is required.

Back-up power

The Bell/Cesmic report suggested automatic switching of the loop feeder in the event of a failure on a segment of the loop. This is not acceptable because such a failure requires investigation of the cause of the incident before such switching can occur – hence, the potential for up to 4 hours before restoration of the power. A back up diesel generator set with automatic transfer switches would be a better solution to this problem.

When a diesel generator is added, it should be sized to include the mechanical support equipment as well. The rooftop may not be a viable place for the generator because of the proximity to air intakes. A new generator could be located in the parking garage (unfortunately, at the expense of two parking spots). A location for the diesel tank and filling equipment would also have to be identified.

The electrical distribution for the new data centre is based on a 750 kVA distribution feed to service both the Data Centre IT and mechanical loads.

The first phase of upgrades should include the implementation of a modular UPS. The power distribution infrastructure feeding the UPS would be sized to accommodate the end-state configuration and load, in order to facilitate a seamless implementation of the additional capacity. The design should not preclude the addition of an optional second and fully redundant UPS of equal capacity (not included in the two-phase plan) at a later date.

As part of the distribution upgrades for the first phase, an Automatic Transfer Switch should be implemented. A mobile generator connection can be installed to provide emergency power in the event of a planned outage. This distribution will also be sized for the combined end-state loading of 750kVA (IT and mechanical loads).

It is envisaged that a future fixed generator will be a diesel based unit. Diesel is the preferred fuel source for emergency generators due to the technology's inherent ability to withstand "block loading" and long history of reliability in standby applications. It is

preferred over natural gas because a gas-main shut-off, ordered by the fire department, very is likely in the event of fire in an adjacent or neighboring building.

Fire Protection

The existing combined Administration and Research Data Centre has a recently installed pre-action dry type sprinkler system. This pre-action system provides the life safety component of fire protection. A separate system, providing equipment fire protection, should be implemented. A Very Early Smoke Detection Apparatus (VESDA), which detects the presence of smoke in advance of a standard smoke detection system would pin point the source of the warning allowing for immediate response prior to ignition and open flame.

The standard fire protection system should be paired with a gas fire-suppression system. In the event of a fire the gas suppressant is released to extinguish the fire prior to the wet sprinklers discharging. The gas suppressant system can be designed to minimize damage to the electronic equipment, and limiting equipment replacement costs and downtime.

The above fire protection systems should be installed and implemented in Phase-1, beyond providing a high level of fire protection and detection as soon as possible this would also allow the installation to take place before any equipment is in installed in the room, preventing the introduction of dust and debris to the equipment.

Communications and Network Infrastructure

The proposed communications and network infrastructure includes new fibre optic cable distribution, internetworking equipment, network core switches, cabinets and pathways. In addition, redundant cabling should be removed and new cable management at the existing central fibre termination should be installed.

The new fibre cable infrastructure could be routed from the central termination to all new server cabinets.

The fibre cable infrastructure should be supported by a new overhead cable tray system in order to separate the new installation from the legacy fibre and copper in the raised floor. All fibre cables should be terminated in fibre patch panels, complete with connector panels, sleeves, labeling, and cable management. All fibre and connectivity products should be laser optimized and rated to support speeds of 10 Gigabits.

The new cabinets should support all standard networking and server equipment and be equipped with devices/ducting for heat extraction, to prevent the mixing of hot return air with the cooler supply air. This approach would not only provide better cooling inside the cabinet for the equipment but would also provide higher efficiencies and tangible cost savings on the mechanical systems. All cabinets should include standard components such as mounting rails, steel mesh front doors, solid rear doors, and integrated cable management.

Hazardous Materials

Appendix 5 includes an overview of the presence of asbestos-containing materials within the building. Detailed information can be obtained from the University's asbestos inventory system upon request.

Prior to planning any renovation or demolition project a pre-construction survey must be carried out.

Disclaimer

The information provided has been collected from consultants' audit reports as well as the experience and knowledge of Facilities & Services staff. No detailed engineering has been done – this is left to the design team during the implementation of the project.

g. Site Considerations

Electrical Infrastructure

The anticipated electrical load for the IT equipment is 350kW. According to the Bell/Cesmic report the existing capacity is enough for the loads anticipated at the data centre. However, the loads anticipated over the next few years for the adjoining Physics/CITA space must be investigated and considered as well.

It should be noted that the existing facility does not have a single feed, but several. In order to facilitate the addition of back-up power, this should be changed to a single feed from one transformer. There should also be sub-metering for the loads for the facility so that true costs, separate from the rest of the building can be measured for the facility. Metering shall be compatible with the University's campus metering initiative.

h. Campus Infrastructure Considerations

Roof

The flat roof above the Data Centre was replaced in 2006.

Drains

All cast iron drains including any asbestos coverings within the facility need replacement.

Risk Containment

Flood alarms in the mechanical room (above) and within the raised flooring below are recommended. A structural assessment of the concrete floor slab is required prior to moving additional equipment into the space.

Fire Suppression – A gas suppression system is recommended and would enhance protection of assets within the facility. Very Early Smoke Detection Apparatus (VESDA) should also be installed.

Non-assigned space

No additional caretaking lunchrooms or closets need be provided assuming that the existing ones remains. The only new non-assignable space required would be an extension to the penthouse on the roof, should the chillers or other equipment be located outside of the penthouse.

extraordinary power use by this facility. For information, current average power costs for 2009-10 have been \$0.11118/kWh.

Using an assumption of 408 NASM (450 GSM) and 16 rack servers, Facilities & Services predict the following outcomes:

Utilities

No additional costs are foreseen for heating and the cost to cool the heat generated by the IT load (125kW) will remain at \$44,000 per annum, and will increase to approximately \$63,300 once the end-state IT load of 350kW is reached.

Electricity costs to supply the IT load will remain at \$122,000 per annum for the Day-1 IT load and will increase to \$341,000 per annum for the end-state IT load of 350 KW.

Operation and Maintenance

In the McLennan Building these costs are charged at a rate equivalent to \$60.20/GSM or \$27,090 for this space. This would include cleaning, waste management, police, fire prevention, mail services, as well as building fabric, mechanical, electrical and elevator maintenance. As there is no new space there is no increase in operation and maintenance costs.

d. Funding Sources

Funding sources for Phase 1 of the project will be \$2,835,000 from Information & Technology Services and central funding of \$2,325,100.

V. RECOMMENDATIONS

It is recommended that the Planning and Budget Committee recommend to the Academic Board:

1. That the Project Planning Report for the Renewal of the St. George Data Centre in its present location in the McLennan Physical Laboratories Building be approved in principle.
2. That the project scope for Phase 1, as identified in the Project Planning Report, be approved at a total project cost of \$5,160,100 with sources of funding as follows:

Information & Technology Services	\$ 2,835,000
<u>Central funding</u>	<u>\$ 2,325,100</u>
Total	\$ 5,160,100

3. That, pending available funding, Phase 2 forward to implementation through the Accommodation and Facilities Directorate in accordance with the Policy on Capital Planning and Capital Projects.

Appendix 1	Existing Space Inventory
Appendix 2	Existing Equipment Inventory (available on request)
Appendix 3	Total Project Cost Estimate (available on request)
Appendix 4	Location Comparison Table
Appendix 5	Summary of Asbestos Containing Materials
Appendix 6	Design Objectives, Operational Criteria and Phased Approach

Appendix 1 Existing Space Inventory

McLennan Building (area of work)

Fir	Rm #	Sul Dept	Short Nam	Categ	Category	Short I	Prorati	%	Stns	Room Alloc	Comments	Area
M02	367	I+TS-Infrastruc		12.1	Cent Computing	Space		85	0	Computer Room		358.86
M02	367	Physics		3.2	Res Lab Support			15	0	Computer Serves/Racks		63.33
M02	367 A	I+TS-Infrastruc		10.1	Central Admin				4	Professional Office Multi (Sh		29.76
M02	367 B	I+TS-Infrastruc		19.5	Inactive/Assign				1	Vacant		11.97
M02	367 C	I+TS-Infrastruc		10.1	Central Admin				1	Professional Office Single		11.79
M02	367 D	I+TS-Infrastruc		12.1	Cent Computing				0	Computer Room		204.98
												680.69

Appendix 2 Existing Equipment Inventory (available on request)

Appendix 3 Total Project Cost Estimate (available on request)

APPENDIX 4 Data Centre Cost Comparison Table - 3000 sq.ft., 125kW IT Load, 16 Racks - Phase 1 Renovation

	McLennan Physics 285 Huron St. Renovate Existing Space	905 King W. Leased Space	Parkway Place 245 Consumers Rd. Leased Space	Bell Canada Caniff Street DC Co-locate	Data Centers Canada Toronto North DC Co-locate	Momentum Colocation Banigan Dr. Co-locate
Space	\$33,201 \$119/ASm	\$150,000 \$50/sq.ft./month	\$90,000 \$30/sq.ft./month	\$1,320,000 \$4400/rack/month	\$307,968 \$1804/rack/month	\$381,880 \$2040/rack/month
Utilities	\$244,842	\$219,307	\$219,307	included in co-location cost -MAX 5000V/rack	\$219,307	\$186,150 \$0.0650/kWh + 15% admin
Networking	\$0	\$216,000 10Gb circuit @ \$18,000/mo.	\$216,000 10Gb circuit @ \$18,000/mo.	\$216,000 10Gb circuit @ \$18,000/mo.	\$216,000 10Gb circuit @ \$18,000/mo.	\$216,000 10Gb circuit @ \$18,000/mo.
Moving	\$0	\$250,000	\$250,000	\$250,000	\$250,000	\$250,000
OTO	\$2,700,000 renovation est.	\$1,360,000 renovation est.	\$2,360,000 renovation est.	\$24,000 \$1500 setup/rack	\$180,000 \$100k setup fee \$5k/rack for racks & power	\$400,000 OTO costs to be confirmed once detailed engineering study conducted. Est. \$400k
Downtime & Disruption	Low	Very High	Very High	Very High	Very High	Very High
Notes	Applicable portion of Phase 1 for comparison purposes. Day- 1 IT load	does not include office space	OTO costs to bring Power & Cooling up to-date were not explored in detail because site was not ideal, however it would not be unreasonable to expect the OTO cost to be between the 905 King and 255 Huron estimates.	Includes security monitoring, fire detection & suppression, UPS, diesel generator backup. Does not include dedicated office space.	Includes security monitoring, fire detection & suppression, UPS, diesel generator backup. Does not include dedicated office space.	Includes security monitoring, fire detection & suppression, UPS, diesel generator backup. Does not include dedicated office space.
OTO Total	\$3,335,000	\$1,610,000	\$2,610,000	\$274,000	\$430,000	\$650,000
Amortized OTO	\$474,439	\$229,040	\$371,300	\$38,979	\$61,172	\$92,469
Annual Costs	\$278,043	\$585,307	\$525,307	\$1,320,000	\$743,275	\$793,830
Total per Annum Cost	\$752,482	\$814,346	\$886,607	\$1,358,979	\$804,447	\$886,298

** To accommodate the IT Load,
25 cabinets are needed!!

N.B. Due to the advanced age of many of the servers we are running, and the fact that we are not replacing the servers as part of this project, there is a very high risk that the existing they will be subjected to as a result of a physical move will result in about 30% not being bootable when they reach their destination. This is in addition to the length of downtime that will result from having to dismantle, move and setup the servers at the new location. Downtime and risk could be reduced significantly if we had new hardware to

Cost of Power: ~10.22 cents per kWh unless otherwise specified

Moving Cost Detail: Moving cost estimates are based on EHV Engineering's estimates and have been used as a guide-price for all locations. EHV mentioned that these estimates are probably on the low side, and do not include the cost of moving out of the space at the end of the lease.

IT Load	125 kW
Mech Load	125 kW
# of Racks	16 Racks
Power Cost	0.11180 per kWh UoIT
Power Cost	0.10014 per kWh non-UoIT
Space	3000 Sq. Ft.
NASM to sq.ft.	10.7527 sq.ft./NASM
Amortization Rate	5.25%
Amortization Period	9 years
PUE	2.0 Ratio
Rack Density	7.81 kW per Rack

Appendix 5 Summary of Asbestos Containing Materials

SUMMARY OF ASBESTOS-CONTAINING MATERIALS - McLENNAN PHYSICAL LABS - BUILDING # 078

Level	BUILDING MATERIAL										
	Texture Coat	Drywall Joint Compound	Thermal Mechanical Insulation	Vinyl Floor Tiles/Sheeting	Ceiling Tile	Transite	Plaster	Fireproofing			
16	Not Present	Not Present	Not Present	C**	Not Present	Not Present	Not Present	Not Present			
15	Not Present	S*	C**	C**	Not Present	C**	S**	C** (Encapsulated)			
14	Not Present	Not Present	C**	S*	N	Not Present	Not Present	Not Present			
13	Not Present	N	C**	N	N	Not Present	Not Present	Not Present			
12	Not Present	S**	C*	S*	N	Not Present	S*	Not Present			
11	Not Present	S**	C*	S*	N	Not Present	Not Present	Not Present			
10	Not Present	S*	C**	N	N	Not Present	Not Present	Not Present			
9	Not Present	S**	C**	S*	N	Not Present	S*	Not Present			
8	Not Present	S*	C**	C**	S*	Not Present	S*	Not Present			
7	Not Present	S**	C*	S**	N	Not Present	Not Present	Not Present			
6	Not Present	Not Present	C**	N	N	Not Present	Not Present	Not Present			
5	Not Present	Not Present	C**	S*	N	C*	Not Present	Not Present			
4	Not Present	S*	C**	C**	N	C*	S*	Not Present			
3	Not Present	S**	C**	S**	S**	C*	S*	Not Present			
2	Not Present	S**	C**	C**	S*	Not Present	S**	Not Present			
1	N	N	N	N	N	Not Present	S**	C*			
B	Not Present	S**	C**	C**	S*	Not Present	S**	Not Present			
SB	Not Present	N	C**	N	N	C*	S**	Not Present			

C - Confirmed Asbestos-containing
S - Suspected to Contain Asbestos
N - Non-Asbestos

* Minor Quantity
 ** Major Quantity

Bldg. # 078

This summary provides an elementary information of presence/absence of asbestos-containing materials within the building. Prior to planning any renovation or demolition project a pre-construction survey should be carried out.

Appendix 6 Design Objectives, Operational Criteria and Phased Approach

Design Objectives

To develop and deliver professionally managed, central facilities to accommodate and support core IT and computing services in a cost-effective manner to meet the academic and administrative needs of the University.

In achieving this goal, the guiding values and principles are:

- **Predictability, reliability and resilience**
- **Cost effectiveness and efficiency**
- **Managing risk** to meet business continuity and disaster recovery requirements
- **Energy efficiency** to minimize carbon emissions
- **Flexibility and scalability** to meet the changing needs of the University

The electrical power demands of the renewed Data Centre are anticipated as an IT Load of 125 KW on Day 1 and 350 KW at end-state. In order to support a staged approach to capital spending, existing infrastructure should be re-used where possible. There is limited mechanical infrastructure that can be re-used beyond the Day-1 load of 125kW. However, there is an opportunity to re-use some existing electrical infrastructure.

Given the current power and cooling distribution configuration in the existing McLennan Data Centre, it's difficult to empirically measure the existing Power Usage Effectiveness (PUE) of the facility. Based on similar type data centres, without a clogged plenum, our current average PUE is likely worse than 2.0. Upon completion of Phase-2, the proposed Data Centre should have an average PUE of 1.5. This represents an estimated increase in efficiency of over 25% from the current situation. At the end-state 350 kW IT load, that represents a savings of up to \$65,000 in annual operating cost. Over ten years, that savings would cover the capital cost of the emergency power generator.

Operational Criteria

- A Day 1 (Phase-1) IT load to match the existing load of the Administration equipment, this is projected to be at 125 kW.
- An end-state IT load of up to 350kW, maximizing the existing electrical distribution.
- Phase-1 cabinet count of 16 cabinets
- Phase-2 cabinet count of 32 cabinets (an additional 16 cabinets)
- End-state cabinet count of 44 cabinets total
- Phase-1 to include the installation of a new redundant chilled water plant dedicated to the new Administration Data Centre
- Phase-1 to include the installation of a new generator to provide backup power for the equipment in and supporting the new Administration Data Centre.
- An increasing need for greater service availability for administrative applications due to increasing dependency on technology and applications for service delivery to classrooms and off site users
- N+1 redundancy in certain key elements of the physical infrastructure to ensure service continuity and scalability

- Mobile generator tie-point to permit annual scheduled building electrical maintenance without forcing a complete shutdown

Phased Approach

Phase-1 of the project seeks to accomplish the following

- 1) Deliver a scalable data centre with Day-1 capacity of 125kW IT load.
 - a. Limit the number of cabinets Day-1 to 16
 - b. Outfit only the first of three rows of cabinets
 - c. Install only three of six air-handlers
 - d. Use the existing chiller infrastructure

- 2) Reduce the number of planned electrical shutdowns
 - a. Size the critical electrical components for 750kW on Day-1
 - b. Size the modular electrical to scale to 350kW of IT load from 125kW
 - c. Pre-wire from UPS to all planned electrical panels
 - d. Permit optional secondary UPS
 - e. Provide a mobile generator tie-point with ATS.

- 3) Protect the critical load from dust, debris, and damage
 - a. Replace raised floor
 - b. Perform all “dirty work” for later phases in Phase-1
 - c. Pre-install mechanical systems support for second and third rows
 - d. Keep serviceable mechanical components outside the data centre

- 4) Eliminate the risk of flooding that exists in the current facility.
 - a. Replace existing roof drain piping
 - b. Install a fluid containment barrier outside the data centre
 - c. Use a gas fire suppression system before the pre-action system

- 5) Reduce the cost of cooling as compared with the existing facility.
 - a. Use over-head power and network cable management.
 - b. Use the raised-floor plenum for cold-air supply only.
 - c. Use rear-door heat extraction into a ceiling plenum for hot-air return.

- 6) Reduce the risk of fire as compared with the existing facility.
 - a. Add VESDA for each cabinet (in hot-air return duct)
 - b. Isolate UPS in a “battery room”

- 7) Consolidate the existing computing infrastructure to 16 cabinets.
 - a. Create a shared data centre network infrastructure
 - b. Increase rack power density to 7.5kW per rack.
 - c. Provide redundant power circuits to each rack.

- 8) Add emergency generator to power both IT and mechanical loads up to 750k

- 9) Add a new and separate cooling plant
 - a. Use N+1 redundancy with active/active or automatic configuration
 - b. Add final three of six air handlers and migrate to new loop.
- 10) Do it all without a shutdown of the critical load

Phase-2 of the project seeks to accomplish the following goals:

- 1) Add second and third rows (16 – 28 more cabinets)
 - a. Provide dual power circuits
 - b. Vent hot-air to ceiling plenum
 - c. Add VESDA
 - d. Per cabinet networking and runs to the core
- 2) Increase UPS capacity to 350kW IT load
 - a. Purchase new modules as IT load increases
- 3) Do it all without a shutdown of the critical load