

BUSINESS BOARD APPROVED CAPITAL PROJECTS
UNDER CONSTRUCTION
as at January 31, 2010

		ORIGINAL APPROVAL				
		DATE	BUDGET	CONSTRUCTION Cost/sq ft	SCHEDULE/ COMPLETION DATE	COMMENTS

Projects Started in 2007

62	Rotman School of Management Expansion	Oct-07	\$91.80	\$441.78	August-11	ON Budget/ Revised Schedule date April 2012 due to unforeseen delays: Design Delay 10 months, City Strike 6 weeks
66	Medical Academy Building	Nov-07 Jun-09	\$36.16 \$36.96	\$400.49	Fall 2011	ON Budget/ON Schedule

Projects Started in 2008

71	Robarts Renewal & Expansion-Partial Implementation	Sep-08	\$24.40	\$107.56	Spring 2011	ON Budget/ON Schedule. The project will be complete in the spring of 2011.
----	--	--------	---------	----------	-------------	--

Projects Started in 2009

72	St George Campus Utilities Infrastructure Renewal	Nov-09	\$11.23	NA	January-12	ON Budget. Total of four smaller projects and all delayed due to phasing and discussion with clients. Three projects will be completed by Sept 2011 and the final project, the steam upgrade, will be completed by Jan 2012. No operational issues expected.
73	Design Studios - Dept of Civil Engineering & the Lassonde Institute	Mar-09	\$20.27	\$1,029.75	June-11	Delayed roof work as a result of inclement weather.
74	UTSC Instructional Centre Phase 1A	Apr-09	\$78.00	\$379.65	Spring 2011	ON Budget/ON Schedule
75	UTM Instructional Centre	Apr-09	\$70.00	\$364.97	March-11	ON Budget/ON Schedule
79	School of Global Affairs	Jun-09	\$13.60	\$456.24	Mid Oct 2011	Budget is under control with possible 10% cost overrun. Design / Scope changes revised schedule date to October 2011.
81	UTSC South Campus Data Centre	Nov-09	\$3.90	\$1,557.89	February-11	ON Budget. The project has been handed over to the client and the temporary generator will remain in place until the new generator is delivered in March.

Projects Started in 2010

82	UTM Undergraduate Chemistry Teaching Labs	Apr-10	\$6.74	\$455.15	September-11	Deferred until April 01, 2011. Tendering in February with a March 2011 Award.
84	Bahen Centre - Centre for Collaborative Interactive Digital Media	Feb-10	\$3.20	\$185.11	December-11	ON Budget/ON Schedule. Construction 10% complete.

BUSINESS BOARD APPROVED CAPITAL PROJECTS
UNDER CONSTRUCTION
as at January 31, 2010

		ORIGINAL APPROVAL				
		DATE	BUDGET	CONSTRUCTION Cost/sq ft	SCHEDULE/ COMPLETION DATE	COMMENTS
85	Centre for Microsatellite Science & Technology(MSTC) at UTIAS	Feb-10	\$5.40	\$279.92	January-12	ON Budget. Prolonged concept discussions for the building addition have extended the completion date to January 2012, and Client has accepted same date. Main Project Tenders issued Jan. 19th, closing Feb. 15th, 2011.
86	Bio Engineering Research Facility for Energy, Environmental & Economic Sustainability	Mar-10	\$4.43	\$221.87	January-12	ON Budget/ON Schedule. Roof addition and renovations to fourth floor. Tenders issued on Jan. 27th, closing March 3rd, 2011.
89	Relocation of Department of Family and Community Medicine	Jul-10	\$3.50	\$135.00	July-11	ON Budget / ON Schedule

Projects Started in 2011

90	St. George Data Centre Renewal	Dec-10	\$5.16	\$872.88	September-11	Construction commences April 2011
----	--------------------------------	--------	--------	----------	--------------	-----------------------------------

Total

\$378.59

\$357.78

Note: Total Excludes the UTM Parking Deck