



**FOR INFORMATION**

**PUBLIC**

**OPEN SESSION**

**TO:** UTM Campus Council

**SPONSOR:** Scott Mabury, Vice President, Operations & Real Estate Partnerships  
**CONTACT INFO:** 416-978-7116, [scott.mabury@utoronto.ca](mailto:scott.mabury@utoronto.ca)

**PRESENTER:**  
**CONTACT INFO:**

**DATE:** January 22, 2020 for January 29, 2020

**AGENDA ITEM:** 8

**ITEM IDENTIFICATION:**

Report on UTM Capital Projects

**JURISDICTIONAL INFORMATION:**

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

**PREVIOUS ACTION TAKEN:**

The *Report of Capital Projects* as of September 30, 2019, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Council for information at its meeting on November 20, 2019.

**HIGHLIGHTS:**

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

**FINANCIAL IMPLICATIONS:**

There are no financial implications.

**RECOMMENDATION:**

For information.

---

**DOCUMENTATION PROVIDED:**

Report on UTM Capital Projects as at November 30, 2019.

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS  
UNDER CONSTRUCTION  
as at 30 November 2019

GC APPROVAL		EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES
DATE	TPC BUDGET (\$ M)		

**Projects Started in 2017**

W. G. Davis Building Renovation Phase 2 (Meeting Place) P300-17-003	October-17	Construction Awarded \$26.6 M	Construction LOA Start - March 2018 Project Completion - 1 Feb 2020 % Construction Complete - Phase 1: Construction complete % Construction Complete - Phase 2: Construction 99% complete, Phase 3: North Addition - Construction 99% complete-Occupancy granted Phase 3: South Addition - Construction 80% complete
---	------------	-------------------------------------	---

Notes:

**External Approvals**

**Dates:** Dates that are noted are anticipated dates or dates that approval was received.

**Project completion is defined as Substantial Completion**

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS

OCCUPIED

as at 30 November 2019

GC APPROVAL		OCCUPANCY DATE	COMMENTS
DATE	TPC BUDGET (\$ M)		

**Projects Started in 2014**

Deerfield Hall (North Building) Phase B P300-14-002	Jun-14	Construction Awarded \$121 M	Occupied as of 29-Aug-18	Contractor continues to work on deficiencies. Repainting to be performed in Summer of 2020 to reduce impact to staff and faculty.
--	--------	------------------------------------	-----------------------------	---

**Projects Started in 2015**

Parking Deck #2 P300-14-119	March 2015	\$10.7 M	Lower level occupancy September 2, 2016  Upper level occupancy November 2, 2016	Planting will happen in the spring 2020, once re-inspected by the City, the letter of credit can be returned.
--------------------------------	------------	----------	---	--