

What We Did On Your Summer Vacation

[FMP & I&ITS]



North 2 → On-Budget; On-Time; August 2018



SIF Projects

Glamorous? No – Critical? Yes

Total TPC: \$17.1m SIF Funds: \$ 7.6m

1. **Research Labs: 1st Floor** (98% complete – occupancy October 2017)
2. **Research Labs: 3rd Floor** (phase A - 100% done and occupied, Phase B – completion February 2017)
3. **Back-up Power** (60% complete – completion December 2017)
4. **Electrical Distribution Network/Retrofit** (70% complete – completion December 2017)
5. **Major HVAC Retrofit** (80% complete – completion December 2017)
6. **Fume Hood Replacements** (70% complete – completion November 2017)





FM Lab retrofit

- Fume hood replacement
- New ductwork installation

New electrical conduits from CUP to labs



Building wide normal and backup power retrofit



W.G. Davis 3rd floor DV3017

Construction of fume hood intense organic chemistry labs






Classroom renos: KN137, DV2080 & DV2080



- New seating
- Continuous tables
- State of the art AV&IT
- HVAC retrofit

W.G. Davis 3rd floor Corridor Reno

Graduate student study
space



Information Technology Security Initiatives


- Next Generation Firewall for UTM Data Centres
- Revamped automated Managed Desktop Service
- Procured new Backup solution
- New Door Access Control system - Campus Police
- KPMG IT Security Audit
- Launching IT Security Training

IT Solutions & Systems Administration

- New Deerfield Hall Data Centre outfitted and online!
- UTM High Performance Computing Project supporting researchers launching October



Customer Service / Service Desk



- 5,987 tickets (Incidents, Requests, Change) handled May 1 – Aug 31
- Revamped Customer Service Portal – IT, Door Access, Facilities services

Questions?

