



FOR INFORMATION

PUBLIC

OPEN SESSION

TO: UTM Campus Affairs Committee

SPONSOR: Scott Mabury, Vice President, University Operations

CONTACT INFO: 416-978-7116, scott.mabury@utoronto.ca

PRESENTER:

CONTACT INFO:

DATE: February 6, 2018 to February 13, 2018

AGENDA ITEM: 7

ITEM IDENTIFICATION:

Report on UTM Capital Projects

JURISDICTIONAL INFORMATION:

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

PREVIOUS ACTION TAKEN:

The *Report of Capital Projects* as of November 30, 2017, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Affairs Committee for information at its meeting on January 9, 2018.

HIGHLIGHTS:

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

FINANCIAL IMPLICATIONS:

There are no financial implications.

RECOMMENDATION:

For information.

DOCUMENTATION PROVIDED:

Report on UTM Capital Projects as at January 30, 2018

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS
UNDER CONSTRUCTION
as at January 30, 2018

GC APPROVAL			
DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES

Projects Started in 2014

Deerfield Hall (North Building) Phase B P300-14-002	June 2014	Construction Awarded \$121 M		Construction Start - Asbestos abatement started 04 April 2016 Project Completion - September 2018 % Construction Complete - 73% Other Notes: Design Build. Construction on-going.
--	-----------	------------------------------------	--	---

Notes:

<p>External Approvals</p> <p>Dates: Dates that are noted are anticipated dates or dates that approval was received.</p> <p>Project completion is defined as Substantial Completion</p>

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS

OCCUPIED

as at January 30, 2018

GC APPROVAL		OCCUPANCY DATE	COMMENTS
DATE	TPC BUDGET (\$ M)		

Projects Started in 2015

Parking Deck #2 P300-14-119	March 2015	\$10.7 M	Lower level occupancy September 2, 2016 Upper level occupancy November 2, 2016	Minor deficiencies to be completed in the spring of 2018.
--------------------------------	------------	----------	---	---