



**FOR INFORMATION**

**PUBLIC**

**OPEN SESSION**

**TO:** UTM Campus Affairs Committee

**SPONSOR:** Scott Mabury, Vice President, University Operations

**CONTACT INFO:** 416-978-7116, [scott.mabury@utoronto.ca](mailto:scott.mabury@utoronto.ca)

**PRESENTER:**

**CONTACT INFO:**

**DATE:** March 22, 2018 to March 29, 2018

**AGENDA ITEM:** 5

**ITEM IDENTIFICATION:**

Report on UTM Capital Projects

**JURISDICTIONAL INFORMATION:**

Section 5.1 of the Campus Affairs Committee Terms of Reference notes that capital plans, projects and space are among the Committee's areas of responsibility.

**PREVIOUS ACTION TAKEN:**

The *Report of Capital Projects* as of January 30, 2017, highlighting the University's capital expansion program (tri-campus) was submitted to the Campus Affairs Committee for information at its meeting on February 12, 2018.

**HIGHLIGHTS:**

A report highlighting the capital projects on the UTM campus has been prepared for information for the UTM Campus Council. The report provides information on projects on the UTM campus over \$2 million that are "occupied" or "currently under construction".

**FINANCIAL IMPLICATIONS:**

There are no financial implications.

**RECOMMENDATION:**

For information.

---

**DOCUMENTATION PROVIDED:**

Report on UTM Capital Projects as at February 28, 2018

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS  
UNDER CONSTRUCTION  
as at February 28, 2018

GC APPROVAL			
DATE	TPC BUDGET (\$ M)	EXTERNAL APPROVALS DATES	COMMENTS - TARGET DATES

**Projects Started in 2014**

Deerfield Hall (North Building) Phase B P300-14-002	June 2014	Construction Awarded \$121 M		Construction Start - Asbestos abatement started 04 April 2016 Project Completion - September 2018 % Construction Complete - 79% Other Notes: Design Build. Construction on-going.
--	-----------	------------------------------------	--	---

Notes:

<b>External Approvals</b> <b>Dates:</b> Dates that are noted are anticipated dates or dates that approval was received. <b>Project completion is defined as Substantial Completion</b>
--

UTM CAMPUS COUNCIL APPROVED CAPITAL PROJECTS

OCCUPIED

as at February 28, 2018

GC APPROVAL		OCCUPANCY DATE	COMMENTS
DATE	TPC BUDGET (\$ M)		

**Projects Started in 2015**

Parking Deck #2 P300-14-119	March 2015	\$10.7 M	Lower level occupancy September 2, 2016  Upper level occupancy November 2, 2016	Minor deficiencies to be completed in the spring of 2018.
--------------------------------	------------	----------	---	---