

BUSINESS BOARD APPROVED CAPITAL PROJECTS

OCCUPIED

as at September 30, 2009

ORIGINAL APPROVED		ACTUAL		COMMENTS
DATE	BUDGET	DATE	BUDGET	

Projects Started in 2006

50	UTSC Infrastructure - Phase 5	November-08	\$4.53	June-09	\$5.81	ON Budget, Budget Increase June 08 \$5.81/Delayed start due to required budget increase. Increase approved by BB June08
----	-------------------------------	-------------	--------	---------	--------	-------------------------------------------------------------------------------------------------------------------------

Projects Started in 2008

69	South East Campus Electrical Plan	March-09	\$3.00	August-09	\$3.00	ON Budget/Delay caused by late equipment delivery and Toronto Hydro Service.
----	-----------------------------------	----------	--------	-----------	--------	------------------------------------------------------------------------------

Total

\$7.53

\$8.81